REPORT NO. A01.031

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 84617
PERMIT NO.
BASIN 103
NOTICE OF INTENT NO. 44808

OWNER ERIC TIPPIT
MAILING ADDRESS 3875 HERON'S CR., RENO, NV 89502
ADDRESS OF WELL 3840 PALISADES, LOT 384
RENO, NV 89511

2. WELL LOCATION NW 1/4 NE 1/4 SEC. 33 T 18N R 22 E STOREY COUNTY

PERMIT NO. PARCEL NO 003-371-045 SUBDIVISION NAME HIGHLAND RANCHES

3. TYPE OF WORK: [X] New Well [ ] Replace [ ] Recondition [ ] Deepen [ ] Plug [ ] Other

4. PROPOSED USE: [X] Domestic [ ] Irrigation [ ] Test [ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE: [ ] Jetted [X] Rotary [ ] Air [X] All [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
DARK GR, PURPLE HARD ROCK		0	280	280
VOLCANIC ROCK, RED GR CLAY		280	500	220
MULT-COLORED ROCK		500	580	80
DARK GREEN HARD ROCK	560	580	597	17

Notes:

Date Started 06/07/01 Date Completed 06/1501

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

GPM	DRAWDOWN	TIME (HRS)
20+		2.5 HRS

8. WELL CONSTRUCTION

Depth Drilled 597 Depth Cased 597

HOLE DIAMETER (BIT SIZE)

10 5/8 inches 0 Feet 50 Feet
8 1/2 Inches 50 Feet 597 Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6	12.92	.188	+3	597

PERFORATIONS

Type Perforation FACTORY Size Perforation 3.32 X 3
From 557 Feet to 577 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 50'
PLACEMENT METHOD: [ ] Pumped [X] Poured

SEAL TYPE: [ ] Neat Cement [X] Cement Grout [ ] Concrete Grout [ ] Bentonite

GRAVEL PACKED: [X] Yes [ ] No
From 50 Feet to 597 Feet

9. WATER LEVEL

Static Water Level 200 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature COLD F Quality CLEAR

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name AQUA DRILLING & WELL SVC., INC.
Address 675 EDISON WAY
RENO, NV 89502

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 2189

Signed [signature]
Driller performing actual drilling on site of construction

Dated June 25-2001