WASHOE #

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

office use only
Log No. 86219
Permit No.
Basin 104

NOTICE OF INTENT NO 4715(

1. OWNER Carson City
MAILING ADDRESS 3505 Butti Way
Carson City NV

ADDRESS AT WELL LOCATION 1920 Winnie In

2. Location NE 1/4 SW 1/4 Sec ~~43~~ 07 T 15N R ~~19~~ 20 E Carson City County
PERMIT NO. W543 PARCEL N0. 008-071-03 SUBDIVISION NAME

3. WORK PERFORMED
X New Well | Replace | Recondition
Deepen | Abandon | Other

4. PROPOSED USE
Domestic | Irrigation | X Test
Municipal/Industrial | Monitor | Stock

5. WELL TYPE
Cable | X Rotary | RVC
Air | Other | X Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
DG.		0	453	453
				0
Clay.		453	460	7
				0
DG.		460	490	30
				0
Clay.		490	503	13
				0
Rock & clay.		503	620	117
				0
Clay.		620	660	40
				0
Clay & DG.		660	715	55
				0
Hard rock.		715	720	5
				0
Clay & DG.		720	762	42
				0
				0
				0
				0
				0
				0
				0

8. WELL CONSTRUCTION
Depth Drilled 762 feet Depth Cased 0 feet

HOLE DIAMETER (BIT SIZE)

		From	To
6 1/8	inches	feet	762 feet
	inches	feet	feet
	inches	feet	feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	T Fe

Perforations::
Type Perforation
Size perforation
From feet to feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal X YES No
Depth of Seal 762 feet
Pumped
Poured
Gravel Packed: Yes No
From feet to feet

Seal Type:
Neat Cement
Cement Grout
Concrete Grou

9 WATER LEVEL
Static water leve 80 feet below land surface
Artesian flow 0 GPM 0 P.S.I.
Water Temperature cold Degrees F Quality

Date started 1-15 -02
Date completed 1-24 -02

7. WELL TEST DATA
TEST METHOD: Bailer Pump x Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (hours)

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name McKay Drilling, Inc.
2290 Pioneer Drive
Reno, NV 89509
NV Contractors No. 14170
NV Driller's Lic (on site) 2121
Signed
By driller performing actual drilling on site or contractor
Date 1-28 -02