REPORT NO. A02.001

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 86365
PERMIT NO.
BASIN 84

NOTICE OF INTENT NO. 47772

OWNER SCOTT R. DONOVAN
MAILING ADDRESS PO BOX 8352, RENO, NV 89507

ADDRESS OF WELL STATE ROUTE 445
SPARKS, NV 89436

2. WELL LOCATION NE 1/4 NW 1/4 SEC. 19 T 21N R 21 E WASHOE COUNTY

PERMIT NO ____ PARCEL NO 076-401-33 SUBDIVISION NAME ____

3. TYPE OF WORK
- [ ] New Well
- [ ] Replace
- [ ] Recondition
- [X] Deepen
- [ ] Plug
- [ ] Other

4. PROPOSED USE
- [X] Domestic
- [ ] Irrigation
- [ ] Test
- [ ] Municipal/Industrial
- [ ] Monitor
- [ ] Stock

5. WELL TYPE
- [ ] Cable
- [X] Rotary
- [ ] RVC
- [X] Air
- [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
SOLID GRAY-GREEN GRANITE		600	774	174

Notes : REFER TO ORIGINAL LOG FOR SEAL.

Date Started 01/02/02 Date Completed 01/05/02

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		3 HRS.

8. WELL CONSTRUCTION

Depth Drilled 774 Depth Cased 774

HOLE DIAMETER (BIT SIZE)

6 Inches 600 Feet 774 Feet
____ Inches ____ Feet ____ Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
5"	9.66	.188	594	774

PERFORATIONS:
Type Perforation FACTORY Size Perforation 3/32 X 3
From 714 Feet to 754 Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth ____
PLACEMENT METHOD: [ ] Pumped [ ] Poured

SEAL TYPE:
- [ ] Neat Cement
- [ ] Cement Grout
- [ ] Concrete Grout
- [ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From ____ Feet to ____ Feet

9. WATER LEVEL
Static Water Level 460 Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature COOL F Quality CLEAR

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name AQUA DRILLING & WELL SVC., INC.
Address 675 EDISON WAY
RENO, NV 89502

NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 2189

Signed Roger Nuttall
By driller performing actual drilling on site or contractor

Dated Jan-5-2002