WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 86981
Permit No. 68216
Basin 230

Page 2 of 2

NOTICE OF INTENT NO. 23428

1. OWNER Rockview Dairyes
MAILING ADDRESS Mesa and windjammer Road
Amargosa, NV
ADDRESS AT WELL LOCATION Windjammer Road

2. LOCATION NE ¼ SW ¼ Sec. 9 T. 17 N/S R. 49 E. Nye County
PERMIT NO. 68216 (Issued by Water Resources) 19-381-07 (Parcel No.) Subdivision Name

3. WORK PERFORMED
☒ New Well ☐ Replace ☐ Recondition ☐ Deepen ☐ Abandon ☐ Other

4. PROPOSED USE
☐ Domestic ☒ Irrigation ☐ Test ☐ Municipal/Industrial ☐ Monitor ☐ Stock

5. WELL TYPE
☐ Cable ☒ Rotary ☐ RVC ☐ Air ☐ Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
soft white clay w/rock		495	505	
soft/hard brown clay		505	515	
clay		515	525	
brown clay + white clay		525	535	
cemented sandstone		535	545	
white clay w/sandstone		545	565	
hard clay w/white rock		565	575	
brown clay w/white rock		575	590	
hard/soft white clay		590	600	
rock w/soft white clay		600	610	
soft white clay + rock w/sandstone		610	620	
clay w/ sandstone		620	630	
white clay		630	640	
brown clay		640	650	
sandstone + rock w/ clay		650	660	
blue + brown clay		660	670	

Date started 3-12, 1902
Date completed 3-29, 1902

7. WELL TEST DATA
TEST METHOD: ☐ Bailer ☐ Pump ☐ Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
1350		12

8. WELL CONSTRUCTION
Depth Drilled 670 Feet Depth Cased 670 Feet

HOLE DIAMETER (BIT SIZE)

Inches	From Feet	To Feet
22	0	670

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
14		.250	+1.5	670

Perforations:
Type perforation Screen = .0100
Size perforation double saw cut = 3/16 x 3
From 70 feet to 170 feet screen
From 170 feet to 450 feet perf.
From 450 feet to 550 feet screen
From 550 feet to 670 feet perf.
From feet to feet

Surface Seal: ☒ Yes ☐ No
Depth of Seal 50
Placement Method: ☐ Pumped ☒ Poured
Seal Type: ☐ Neat Cement ☒ Cement Grout ☐ Concrete Grout

Gravel Packed: ☒ Yes ☐ No
From 50 feet to 670 feet

9. WATER LEVEL
Static water level 97 feet below land surface
Artesian flow G.P.M. P.S.I.
Water temperature warm °F Quality Good

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name American Drilling and pump Service (Contractor)
Address 3040 Callahan Street (Contractor)
Winnemucca, NV 89445
Nevada contractor's license number issued by the State Contractor's Board 0020578
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2208
Signed Owen Buckenhof (By driller performing actual drilling at site or contractor)
Date 4-3-02

(Rev. 3-91) USE ADDITIONAL SHEETS IF NECESSARY (01-627)

WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 86981
Permit No. 68216
Basin 230

Page 1 of 2

NOTICE OF INTENT NO. 23428

1. OWNER Rockview Dairies
MAILING ADDRESS Mecca and Windjammer Road
Amargosa, NV

ADDRESS AT WELL LOCATION Windjammer road

2. LOCATION NE ¼ SW ¼ Sec. 9 T. 17 N R. 49 E. NYC County
PERMIT NO. 68216 (Issued by Water Resources) 19-381-07 (Parcel No.) Subdivision Name

3. WORK PERFORMED
☒ New Well ☐ Replace ☐ Recondition
☐ Deepen ☐ Abandon ☐ Other

4. PROPOSED USE
☐ Domestic ☒ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

5. WELL TYPE
☐ Cable ☒ Rotary ☐ RVC
☐ Air ☐ Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Clay & Sand		0	15	
Sandstone		15	25	
Gravel		25	35	
Cemented gravel		35	50	
Cemented gravel w/clay		50	60	
Cemented gravel		60	80	
Cemented gravel w/Clay		80	90	
Cemented gravel		90	110	
Clay w/S gravel		110	140	
gravel		140	175	
Clay		175	185	
Brown clay w/sandstone		185	230	
Gravel w/ Clay		230	245	
white Clay w/hard limestone		245	255	
brown Cemented Rock w/some quartz		255	290	
soft & hard brown clay w/little quartz		290	300	
Clay		310	320	
clay w/gravel		320	330	
Clay		330	360	
clay w/gravel		360	370	
brown clay		370	395	
brown clay w/rock		395	405	
clay w/pumas rock		405	420	
clay		420	430	
clay w/rock		430	445	
clay w/hard shell		445	455	
clay w/white sandstone		455	465	
clay		465	485	
white clay w/rock		485	495	

Date started 3-12, 1902
Date completed 3-24, 1902

7. WELL TEST DATA

TEST METHOD: ☐ Bailer ☒ Pump ☐ Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
1350		12

8. WELL CONSTRUCTION
Depth Drilled 670 Feet Depth Cased 670 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
22 Inches	0 Feet	670 Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
~~14~~		~~.250~~	~~+18"~~	
14		.250	+1.5	670

Perforations:
Type perforation Screen = .0100
Size perforation double SAW Cut = 3/16 x 3
From 70 feet to 170 feet Scre
From 170 feet to 450 feet Perf
From 450 feet to 550 feet Scre
From 550 feet to 670 feet Perf.
From feet to feet

Surface Seal: ☒ Yes ☐ No
Depth of Seal 50 ft
Placement Method: ☐ Pumped ☒ Poured

Seal Type:
☐ Neat Cement
☒ Cement Grout
☐ Concrete Grout

Gravel Packed: ☒ Yes ☐ No
From 50 feet to 670 feet

9. WATER LEVEL
Static water level 97 feet below land surface
Artesian flow G.P.M. ~~[illegible]~~ P.S.I.
Water temperature Warm °F Quality Good

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name American Drilling & Pump Service (Contractor)
Address 3040 Callahan Street (Contractor)
Winnemucca, NV, 89445

Nevada contractor's license number issued by the State Contractor's Board 0020578

Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2208

Signed Owen Brinkerhoff
By driller performing actual drilling on site or contractor

Date 4-3-02

(Rev. 3-91) USE ADDITIONAL SHEETS IF NECESSARY (O)-627