REPORT NO. A03.119

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 89127
PERMIT NO.
BASIN Ø92-B

NOTICE OF INTENT NO. 49993

OWNER John & Catherine Sawyer
MAILING ADDRESS 11850 Juniper Street, Reno, NV 89506

ADDRESS OF WELL 11850 Juniper Street
Reno, NV 89506

2. WELL LOCATION NE 1/4 SW 1/4 SEC. 15 T 21N R 19 E Washoe COUNTY

PERMIT NO ____ PARCEL NO 080-384-10 SUBDIVISION NAME ____

3. TYPE OF WORK
- [ ] New Well
- [ ] Replace
- [ ] Recondition
- [X] Deepen
- [ ] Plug
- [ ] Other

4. PROPOSED USE
- [X] Domestic
- [ ] Irrigation
- [ ] Test
- [ ] Municipal/Industrial
- [ ] Monitor
- [ ] Stock

5. WELL TYPE
- [ ] Cable
- [X] Rotary
- [ ] RVC
- [X] Air
- [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Gray granite		225	235	10
Green & black granite	X	235	330	95

8. WELL CONSTRUCTION

Depth Drilled 330 Depth Cased 330

HOLE DIAMETER (BIT SIZE)

6 1/4 Inches 225 Feet 330 Feet
____ Inches ____ Feet ____ Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
5	9.66	.188	210	330

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32 X 3
From 310 Feet to 330 Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth ____
PLACEMENT METHOD: [ ] Pumped [ ] Poured

SEAL TYPE:
- [ ] Neat Cement
- [ ] Cement Grout
- [ ] Concrete Grout
- [ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From ____ Feet to ____ Feet

9. WATER LEVEL
Static Water Level 210 Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature Cool F Quality Clear

Notes :

Date Started 1/6/03 Date Completed 1/7/03

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		1.5 hours

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89502

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 1981

Signed [signature]
By driller performing actual drilling on site or contractor

Dated 02-06-03

FEB 7 AM 10:50 WATER RESOURCES OFFICE