STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

office use only
Log No. 102294
Permit No. 50651
Basin 105

1. OWNER Bently Pressurized Bearing Co
MAILING ADDRESS 1711 Orbit Way Building 2
Minden NV 89423

ADDRESS AT WELL LOCATION
NOTICE OF INTENT N 52645
MW-23B

2. Location NE 1/4 SE 1/4 Sec 8 T 13N R 20E N 39 1.251 W 119 46.88 Douglas County
PERMIT NO. 50651 ? PARCEL NO. 1320-08-002-006 SUBDIVISION NAME

---

3. WORK PERFORMED
New Well | Replace | Recondition
Deepen | X Abandon | Other

4. PROPOSED USE
Domestic | Irrigation | Test
Municipal/Industrial | X Monitor | Stock

5. WELL TYPE
Cable | Rotary | RVC
Air | Other | Mud

---

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Cement from 0-80				0
Installed Tremie to bottom + pumped neat cement to surface				0
We did get returns				0

RECEIVED
04 FEB 19 AM 11:30
STATE ENGINEERS OFFICE

Date started 1-15 -04
Date completed 1-20 -04

7. WELL TEST DATA
TEST METHOD: Bailer Pump x Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (hours)

8. WELL CONSTRUCTION
Depth Drilled 80 feet Depth Cased 80 feet

HOLE DIAMETER (BIT SIZE)

	From		To	
inches	0	feet	80	feet
inches		feet		feet
inches		feet		feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To Feet
4			0	80

Perforations::
Type Perforation **Mills Knife**
Size perforation **1/4 x 3"**
From feet to feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal X YES No
Depth of Seal 80 feet
x Pumped
Poured

Seal Type:
X Neat Cement
Cement Grout
Concrete Grout

Gravel Packed: Yes No
From feet to feet

9 WATER LEVEL
Static water level 6 feet below land surface
Artesian flow 0 GPM 0 P.S.I.
Water Temperature cold Degrees F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509
NV Contractors No. 14170
NV Driller's Lic (on site) 2121
Signed [signature]
By driller performing actual drilling on site or contractor
Date 1-24 -04