WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 92668
Permit No. 69514
Basin 212

NOTICE OF INTENT NO. 24544

1. OWNER Wynn Design & Development
MAILING ADDRESS 3145 Las Vegas Blvd. S.
Las Vegas, NV.

ADDRESS AT WELL LOCATION 3131 Las Vegas Blvd. S.
Las Vegas, NV.

2. LOCATION NE ¼ NE ¼ Sec. 16 T. 21S N/S R 61 E Clark County
PERMIT NO. 69514 (Issued by Water Resources) | 162-16-510-024 (Parcel No.) | N/A (Subdivision Name)

3. WORK PERFORMED
☒ New Well ☐ Replace ☐ Recondition
☐ Deepen ☐ Abandon ☐ Other

4. PROPOSED USE
X Recreational
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

5. WELL TYPE
☐ Cable ☒ Rotary ☐ RVC
☐ Air ☐ Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Fill		-0-	5	
Brown Clay		5	32	
Caliche		32	35	
Light Brown Clay		35	110	
Brown Sand & Gravel		110	150	
Cemented Sand & Gravel		150	170	
Clay		170	190	
Clay w/ white streaks		190	210	
Clay w/ gravel		210	250	
Gravel, Clay & Brown Silt		250	290	
Large Gravel w/Clay		290	330	
Gravel		330	390	
Cemented Sand & Gravel		390	430	
Hard Cemented Sand		430	450	
Green Clay		450	470	
Brown Clay		470	510	
Lt. Brown Clay w/ Sandy Grav.		510	570	
Gravel w/ Lt. Brown Silt		570	590	
Brown Clay		590	630	
Brown Sandy Clay		630	690	
Very Lt. Colored Clay		690	710	
Lt. Brown Clay w/ Sand		710	810	
Back Fill Hole to 660'				
Set 3 yd. neat cement plug 600-660				
Per Tom Gallagher's recommendation				

DCNR/BWP
RECEIVED
FEB 03 2004
LAS VEGAS OFFICE

Date started November 14, 2003
Date completed January 23, 2004

7. WELL TEST DATA
TEST METHOD: ☐ Bailer ☐ Pump ☐ Air Lift

	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
Pumped	600	130	24 hrs

DCNR/BWP
RECEIVED
FEB 05 2004
LAS VEGAS OFFICE

8. WELL CONSTRUCTION
Depth Drilled 810 Feet Depth Cased 580 Feet

HOLE DIAMETER (BIT SIZE)

		From	To
18-1/2	Inches	-0- Feet	810 Feet
	Inches	Feet	Feet
	Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
12-3/4		.375	+1	240
12-3/4		.375	440	495
12-3/4		.375	535	580

Perforations:
Type perforation Screen
Size perforation 0.050 Slot
From 240 feet to 440 feet
From 495 feet to 535 feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal: ☒ Yes ☐ No
Depth of Seal 50'
Placement Method: ☐ Pumped ☒ Poured
Seal Type: ☐ Neat Cement ☒ Cement Grout ☐ Concrete Grout

Gravel Packed: ☒ Yes ☐ No
From -0- feet to 580 feet

9. WATER LEVEL
Static water level 50 feet below land surface
Artesian flow G.P.M. P.S.I.
Water temperature °F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Thompson Drilling Co., Inc. (Contractor)
Address 7227 Hauck St. (Contractor)
Las Vegas, NV. 89118
Nevada contractor's license number issued by the State Contractor's Board 0004286A
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 290
Signed Richard K. Thompson (By driller performing actual drilling on site or contractor)
Date February 3, 2004

(Rev. 12-01) USE ADDITIONAL SHEETS IF NECESSARY (O)-627