REPORT NO. A04.031

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 93411
PERMIT NO.
BASIN 87

NOTICE OF INTENT NO. 52632

1. OWNER Trammel Crow Construction
MAILING ADDRESS 6980 Sierra Center Pkwy # 170 Reno, NV
ADDRESS OF WELL 1185 S. Rock Blvd.
Reno, NV 89502

2. WELL LOCATION NW 1/4 SW 1/4 SEC. 21 T 19 R 20 E Washoe COUNTY

PERMIT NO PARCEL NO 021-071-40 SUBDIVISION NAME

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[ ] Deepen [X] Plug [ ] Other

4. PROPOSED USE
[ ] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [ ] Rotary [ ] RVC
[ ] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS

RECEIVED
04 MAY 24 PM 1:31
STATE ENGINEERS OFFICE

Notes: **Depth is 65 Feet. Could not pull casing. Perforated from bottom to the top. Pumped neat cement from bottom up to top.Cut off casing 4 feet down. RSRM invoice number:512465.**

Date Started 4/21/04 Date Completed 4/21/04

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [ ] Air Develop

	GPM	DRAWDOWN	TIME (HRS)

8. WELL CONSTRUCTION

Depth Drilled 65 Depth Cased 65

HOLE DIAMETER (BIT SIZE)
Inches Feet Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8	17.02	.250	+1	65

PERFORATIONS:
Type Perforation Size Perforation
From Feet to Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth
PLACEMENT METHOD: [ ] Pumped [ ] Poured

SEAL TYPE:
[ ] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From Feet to Feet

9. WATER LEVEL
Static Water Level 2 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.

Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89502

NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 2189

Signed Roger Mitchell
By driller performing actual drilling on site or contractor

Dated April 21, 2004