REPORT NO. A04.110

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 95733
PERMIT NO.
BASIN

NOTICE OF INTENT NO. 54802

1. OWNER Mike & Evelyn Schneeweis
MAILING ADDRESS P.O. Box 4740 Stateline, NV 89449
ADDRESS OF WELL 4874 Old Clear Creek
Carson City, Nevada

2. WELL LOCATION NE 1/4 SW 1/4 SEC. 35 T 15 R 19 E Carson City COUNTY

PERMIT NO PARCEL NO 007-042-08 SUBDIVISION NAME

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
DG		0	90	90
Black & White Granite	X	90	323	233

RECEIVED
05 JAN 10 PM 1:22
STATE ENGINEERS OFFICE

8. WELL CONSTRUCTION
Depth Drilled 323 Depth Cased 323

HOLE DIAMETER (BIT SIZE)
10 5/8 Inches 0 Feet 100 Feet
8 1/2 Inches 100 Feet 323 Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8	12.92	.188	+2	323

PERFORATIONS:
Type Perforation FAC SAW Size Perforation 3 X 3/32
From 283 Feet to 323 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 100
PLACEMENT METHOD: [ ] Pumped [X] Poured
SEAL TYPE: [ ] Neat Cement [ ] Cement Grout [X] Concrete Grout [ ] Bentonite

GRAVEL PACKED: [X] Yes [ ] No
From 100 Feet to 323 Feet

Notes: UTM:
0256138
4333404 Elevation: 5459'

9. WATER LEVEL
Static Water Level 89 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature Cool F Quality Clear

Date Started 12/16/04 Date Completed 12/21/04

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.

Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89502

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 1981

Signed Roger Mitchell
By driller performing actual drilling on site or contractor

Dated December 21, 2004