REPORT NO. A06.008

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 99552
PERMIT NO.
BASIN Ø87

NOTICE OF INTENT NO. 56006

1. OWNER Reynen & Bardis Development, LLC
MAILING ADDRESS 1380 Greg St. #230 Sparks, NV 89431

ADDRESS OF WELL 8130 Desert Way
Reno, NV 89521

2. WELL LOCATION NW 1/4 NW 1/4 SEC. 14 T 18N R 20 E Washoe COUNTY

PERMIT NO ____ PARCEL NO 16-380-06 SUBDIVISION NAME ____

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[ ] Deepen [X] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [ ] Rotary [ ] RVC
[ ] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS

Notes : **Cleaned out with bailer to 42'; could not pull or perforate casing; pumped neat cement from 42' to 3'; cut casing off below ground level.**

Date Started 1/26/06 Date Completed 1/26/06

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [ ] Air Develop

	GPM	DRAWDOWN	TIME (HRS)

8. WELL CONSTRUCTION

Depth Drilled ____ Depth Cased ____

HOLE DIAMETER (BIT SIZE)
____ Inches ____ Feet ____ Feet
____ Inches ____ Feet ____ Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8		.250		42

PERFORATIONS:
Type Perforation ____ Size Perforation ____
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth ____
PLACEMENT METHOD: [ ] Pumped [ ] Poured

SEAL TYPE:
[ ] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From ____ Feet to ____ Feet

9. WATER LEVEL
Static Water Level 9 Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature ____ F Quality ____

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.

Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89502

NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 2130

Signed Roger m Thoel
By driller performing actual drilling on site or contractor

Dated January 26, 2006