ASSIGNED

APPLICATION FOR PERMIT Serial No. 5929

TO APPROPRIATE THE PUBLIC WATERS OF THE STATE OF NEVADA

Date of first receipt and filing in State Engineer's office JAN-2 1920
Returned to applicant for correction _____
Corrected application filed _____

The undersigned Kawich Cattle Company (Name of applicant) of Goldfield, County of Esmeralda, State of Nevada, hereby make application for permission to appropriate the public waters of the State of Nevada, as hereinafter stated. (If applicant is a corporation give date and place of incorporation.) Feb. 9th 1917 Nevada

1. The source of the proposed appropriation is Alkali Spring (Name of stream, lake, or other source.)

2. The amount of water applied for is 0.025. second-feet. (One second-foot equals 40 miners' inches.)

3. The water to be used for Stock watering (Irrigation, power, mining, manufacturing, domestic, or other use.)

4. The water is to be diverted from its source at the following point: WHICH BEARS S. 67°39' W. 5235.7 FEET. FROM S.E. COR. SEC. 32. T. 2 S., R. 46 E. M. D. B. AND M.
(Describe as being within a 40-acre subdivision of public survey, or by course and distance to a section corner. If on unsurveyed land it should be so stated.)

IF THE WATER IS TO BE USED FOR IRRIGATION, SUPPLY THE FOLLOWING INFORMATION:

(a) Number of acres to be irrigated is None

(b) Description of land to be irrigated _____ (Describe by legal subdivision, or if on unsurveyed land it should be so stated and a description provided in accordance with special instruction from the State Engineer when application is returned for correction.)

(c) Irrigation will begin about _____ (Month.) and end about _____ (Month.), of each year.

IF WATER IS TO BE USED FOR POWER, MINING, TRANSPORTATION, OR OTHER USE, SUPPLY THE FOLLOWING INFORMATION

(d) Power to be developed is _____ horsepower.

(e) Works to be located at end of pipe line and on the NW¼ of SW¼, Sec 18, T. 3 S., R 46 E. M. D. B AND M.
(Give 40-acre subdivision on which works will be located, or locate by course and distance to a section corner.)

(f) Point of return of water to stream _____ (Describe in same manner as point of diversion.)

(g) Remarks Approximately 100 head of cattle will be watered.

DESCRIPTION OF PROPOSED WORKS

There is a circular iron tank 8 FEET in diameter and about 200 ft
State manner in which water is to be diverted, whether by dam or other works, whether through pipes, ditches, flumes, or other conduits. If water
of pipe from the spring to this tank.
is to be stored in reservoirs it should be so stated and the location of the reservoir should be given with reference to the legal subdivisions.
The main pipe line leads from the spring in a southwesterly direction by a 1½ inch iron pipe 13459.1 ft in length ending in a trough

5. Estimated cost of works $2000.00

6. Estimated time required to construct works two years

7. Remarks This work has been completed.
For use of applicant.

Kawich Cattle Co., Applicant.

By John Salsberry

Compared F.F. Jones.

This sheet inspected

, Engineer.

APPROVAL OF STATE ENGINEER.

This is to certify that I have examined the foregoing application, and do hereby grant the same, subject to the following limitations and conditions:

This permit is issued subject to all prior rights on the source. The State Reserves the right to regulate the use of the water herein granted at any and all times. It is distinctly understood that the applicant agrees to the terms herein contained.

The amount of water to be appropriated shall be limited to the amount which can be applied to beneficial use, and not to exceed 0.025 cubic feet per second.

Actual construction work shall begin on or before August 5, 1920

Proof of commencement of work shall be filed before September 5, 1920

Work must be prosecuted with reasonable diligence and be completed on or before August 5, 1922

Proof of completion of work shall be filed before September 5, 1922

Application of water to beneficial use shall be made on or before August 5, 1923. Proof of the application of water to beneficial use must be filed with State Engineer on or before September 5, 1923

Proof of labor filed AUG - 7 1920

WITNESS MY HAND AND SEAL this 5th day of June, 1920

Proof of completion of work filed AUG - 7 1920

Proof of beneficial use filed AUG - 7 1920

J. G. Scrugham
State Engineer.

Was filed June 16, 1921 (See 4834 in Map Book)

Certificate 848 Bk. 4 Nov. 20-1923 for 0.025 C.F.S.

Compared Hill Cmd.