Log No. ~~8085~~ 221
Rec. Nov. 27 1964
Well No.
Permit No. 21572
Do not fill in.

WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Owner: Billie Moore Driller: H. A. Sevey

Address: Midlan Texas Address: Vale, Oregon Lic. No. 258

Location of well: SE ¼ SE ¼ Sec. 25, T. 18 N/S, R. 59 E, in White Pine County

or

Water will be used for: Irrigation Total depth of well: 340'

Size of drilled hole: 16" Weight of casing per linear foot: 33 lbs.

Thickness of casing: 3/16 Temp. of water

Diameter and length of casing: 16"X238'
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface: no watter

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well: May 1, 1964 Date of completion of well: May 16, 1964

Type of well rig: cable

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	7	7	top soil
7	77	70	yellow clay and gravle
77	80	3	clay
80	105	25	gravle
105	114	9	clay little gravle
114	120	6	gravle
120	130	10	clay
130	134	4	gravle
134	156	22	clay
156	157	1	gravel
157	170	13	clay
170	173	3	gravel
173	340	167	yellow clay

Water-bearing Formation, Casing Perforations, etc.

Chief aquifer (water-bearing formation)

from ..... to ..... ft.

Other aquifers

First water at: ..... feet.

Casing perforated

from ..... to ..... ft.

Size of perforations

(OVER)

919

LOG OF FORMATIONS—Continued

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	REMARKS—Seals, Grouting, etc.
16"	0	238	238	

GENERAL INFORMATION—Pumping Test, Quality of Water, etc.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed H. A. Sevey
Well Driller

By H A Sevey

License No. 258

Dated May 16, 1964, 19

(Not to be filled in by Driller)

1964 NOV 27 AM 9 48

STATE ENGINEER