DEPARTMENT OF THE INTERIOR
Division of Grazing
CCC

I

272
11/28/47

Camp No. 120
Region No. 3
Date 4-2-40

Final Well Report
Drilling and Casing

Project No. 146-547 Name Griswold Well
Grazing District 2 County Pershing State Nevada
Location: NW¼ ¼ of NE ¼ of Sec. 10 T. 34N R. 37E
Site approved by: Geologist. Date
Check if; New Well x , Old Well , FERA Well , Other
Yeild of Well 5 Gals. per Min. Check if; Depth Well x Artesian

Date Project Started July 13,1939
Date Drilling Started July 15,1939
Date Drilling Completed July 18,1939
Date Casing Started July 17,1939
Date Casing Completed July 17,1939
Date Water Produced July 19,1939

Drilling Time, Days 3 days
Drilling Time, Shifts 3 shifts
Depth of Water, Orig.
Depth of Water, Final 58 ft.
Depth Water from Bottom 58 ft. — ?
Total Depth of hole 75 ft.

Casing Installed, Size 6" inch From Top Ft. to 71 ft. Ft.
Casing Installed, Size inch From Ft. to Ft.
Casing Installed, Size inch From Ft. to Ft.
Perforated Casing, Size inch From Ft. to Ft.
Perforated Casing, Size inch From Ft. to Ft.

windmill - 8' blade
Height 20'

LOG

From Ft.	To Ft.	Interval Ft.	Color	Hardness	Formation	Water notes
0	71	Clay				
71	75	Gravel & Sand				70-75 Water

(Insert Additional page for Remarks)