WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 504
Rec. 4/27 1948
Well No.
Permit No.
Do not fill in

Owner: W. N. Norris — Driller: Warren W. Quenholser
Address: Fernley, Nevada — Address: Fernley Nevada — Lic. No. 15

Location of well: SE ¼ SE ¼ Sec. 13, T. 21 N/S, R. 24 E, in Lyon County
or Old Reed Place.

Water will be used for: Domestic Purposes — Total depth of well: 30'

Size of drilled hole: 6 3/4" - 4" Std Pipe — Weight of casing per linear foot: 10.77

Thickness of casing: 3/16" — Temp. of water: 58° - 7

Diameter and length of casing: 4" Std Pipe 30 foot length
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure:

If nonflowing well give depth of standing water from surface: Static Head 8 feet

If flowing well describe control works:
(Type and size of valve, etc.)

Date of commencement of well: April 30 — Date of completion of well: May 1, - 1948

Type of well rig: Failing Model 314-C

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	10'	10'	Sand + Silt
10	20	10'	brown Clay
20	30	10'	brown Clay, Sand, Small gravel - Small Amount of Water.

(OVER)

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)
from 20 to 30 ft.

Other aquifers: None

First water at 20 feet.

Casing perforated
from 25 to 30 ft.

Size of perforations
1/4 x 8
20 perforations

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
4" I.D.	0'	30'	30'	

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

Drilled 6¾" to 7" Hole, gravel Packed, Pumped 20 G.P.M. With 20' drawdown. - Static Head 8'. Water Highly Mineral Soda, Salty? No Test.

WELL DRILLERS STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Warren R. Overbaker
Well Driller

By.....

License No. 15

Dated June 25, 1948

OFFICE STATE ENGINEER MAY 27 1949

(Not to be filled in by Driller)