Also. See 2134

Log No. 1879

Rec. April 1 1952

Well No. 64

Permit No. 12625

Do not fill in

WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Owner L. A. Horgan & Goforth Driller Stanley Ford

Address Pahrump Nevada. Address Pahrump, Nev. Lic. No. 47

Location of well: N½ ¼NW ¼ Sec. 20, T. 20 N/S, R. 53 E, in Nye County

or

Water will be used for Irrigation & Domestic Total depth of well 587

Size of drilled hole 14" Weight of casing per linear foot 10 Gage

Thickness of casing Temp. of water

Diameter and length of casing 465 ft. of 14"
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface - 16.76 ft. 2/13/52

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well July 5, 1949 Date of completion of well July 1, 1951

Type of well rig Cable tools

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	41	41	Clay
41	507	466	lime & gravel
507	702	205	Clay
702	726	24	Lime
726	1021	308	Clay
1021	1147	126	Lime & gravel (some water)
1147	3120	1973	Clay
3120	323	11	Clay & gravel(little water)
323	346	23	Clay
346	360	14	Lime (may carry some water)
360	587	227	Clay
			(Note) well to be deepened at later date

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)

from 346 to 360 ft.

Other aquifers 312 to 323

First water at 18 ft feet.

Casing perforated

from to ft.

Size of perforations

(OVER)

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

WELL DRILLERS STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Stanley Ford
Well Driller

By

License No.

Date , 19

OFFICE
STATE ENGINEER
MAR 31 '52
RECEIVED
AM

(Not to be filled in by Driller)