WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 4127
Rec. June 27 1958
Well No.
Permit No.
Do not fill in

Owner F.A. Thompson Driller M. Artlip

Address 335 Sun Valley Dr., SunValley, Nev. Address Sun Valley, Nev. Lic. No. 287

Location of well: SE 1/4 NW 1/4 Sec. 17, T. 20 N/S, R. 20 E, in Washoe County

or Sub Div. 5 Lot 6 Block D Sun Valley, Nevada

Water will be used for Domestic Total depth of well 114'

Size of drilled hole 6" Weight of casing per linear foot 7 lbs.

Thickness of casing 10 ga. Temp. of water cold

Diameter and length of casing 6" by 110'
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface sixty-eight (68)'

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well Date of completion of well May 29, 1958

Type of well rig Cable tool

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	8	8	Sand
8	30	22	Hard pan
30	87	57	Sandy clay
87	91	4	Water sand
91	106	15	Sandy clay with water veins.
106	114	8	Decomposed granite.

Water-bearing Formation, Casing Perforations, Etc.
Water sand & clay

Chief aquifer (water-bearing formation)
from 87 to 106 ft.

Other aquifers

First water at 87 feet.

Casing perforated
from 74 to 114 ft.

Size of perforations
4" by 3/8

(OVER)

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
6"	1	0	114	10ga. black steel casing

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

An odd ball-----picked up water in everything from 87' to 106'.
Bail test at 10 gal. per minute,11' of draw down.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed [illegible] Well Driller

By .....

License No. 284

Dated June 24, 1958

(Not to be filled in by Driller)

1958 JUN 27 AM 11 48

STATE ENGINEER
OFFICE