WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Log No. 5620
Rec. Dec. 12 1960
Well No.
Permit No. 19119
Do not fill in

Owner Pete + Frank Delmue Driller Darell Free

Address Panaca, Nevada Address Pioche, Nevada Lic. No. 30

Location of well: S.W. 1/4 S.W. 1/4 Sec. 8, T. 2 N/S, R. 68 E, in Lincoln County

or

Water will be used for Irrigation Total depth of well 180'

Size of drilled hole 14" Weight of casing per linear foot

Thickness of casing 10 gauge Temp. of water

Diameter and length of casing 14" 181'
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface 8' 4"

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well October 24, 1960 Date of completion of well November 21, 1960

Type of well rig Churn Drill

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	18	18	sandy clay - orange
18	73	55	clay - blue
73	76	3	gravel
76	88	12	clay - grey
88	91	3	sand
91	104	13	clay
104	109	5	gravel
109	117	8	clay
117	147	30	gravel
147	154	7	clay
154	179	25	gravel
179	180	1	Panaca bed

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)

from 117 to 147 ft.

Other aquifers 154 to 179

First water at 9 feet.

Casing perforated

from 50 to 181 ft.

Size of perforations

1/8 X 6" staggered in rows.

(OVER)

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

gravel pack 10" 120'
This well was tested by Alex Wood Bingham Utah
750 g.p.m. at 70'

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Darrell Farr
Well Driller

By Owner

License No. 30

Dated Dec 9, 1960

(Not to be filled in by Driller)

1960 DEC 12 AM 9 25
OFFICE
STATE ENGINEER