Need Copy

WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 5840
Rec. April 13 1961
Well No.
Permit No. 18364

Do not fill in

Owner Willis Garlin Driller Stanley Ford

Address Pahrump Nev Address Pahrump Nev Lic. No. 47

Location of well: NE ¼ NW ¼ Sec. 28, T. 19 N/S, R. 53 E, in Nye County

or Permit No 18364

Water will be used for Irrigation Total depth of well 500 ft

Size of drilled hole 18 in Weight of casing per linear foot 42 lbs

Thickness of casing ¼ in Temp. of water

Diameter and length of casing 16 in — 500 ft
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface 48 ft

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well Nov 19 - 1960 Date of completion of well April 3-61

Type of well rig Cable

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	50	50	Clay
50	55	5	lime
55	60	5	Clay
60	70	10	lime
70	92	22	Clay
92	112	20	lime
112	130	18	Clay
130	139	9	Rock & Clay
139	192	53	Clay
192	196	4	lime
196	222	26	Clay
222	232	10	lime
232	248	16	Clay
248	256	8	lime
256	381	125	Clay
381	385	4	lime
385	485	100	Clay
485	500	15	Sand & Gravel

(OVER)

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)

from 485 to 500 ft.

Other aquifers

all lime Stratas

First water at 55 feet.

Casing perforated

from 50 to 500 ft.

Size of perforations

¼ X 6 in 6 each 2 ft

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
16	0	500	500	Top 10 ft Cemented

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Stanley Ford
Well Driller

By

License No. 47

Dated April 20, 1961

(Not to be filled in by Driller)

1961 APR 25 AM 9 12

OFFICE
STATE ENGINEER