WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 6009
Rec. July 7 1961
Well No.
Permit No. 20057
Do not fill in

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Owner: Red Hills Company Driller: Lennox L. Maulding
Address: P.O. Box 109, Beowawe, Nev. Address: Box 583, Beowawe, Nev. Lic. No. 340
Location of well: ____ ¼ ____ ¼ Sec. 21, T. 30 N/S, R. 47 E, in Lander County
or

Water will be used for: Leeching + milling Total depth of well: 21 ft.
Size of drilled hole: 12" Weight of casing per linear foot:
Thickness of casing: 10 gauge Temp. of water: cold
Diameter and length of casing: 4 ft. lengths + 12"
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)
If flowing well give flow in c.f.s. or g.p.m. and pressure: g.p.m. 8 gallons
If nonflowing well give depth of standing water from surface:
If flowing well describe control works: 2" gate valve on 2" pipe welded on casing. Casing is 3 ft. above ground. 2" pipe is 6" below surface
(Type and size of valve, etc.)
Date of commencement of well: June 17th Date of completion of well: June 19th
Type of well rig: 21 Speed Star

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
1	20	20	Marshy clay and water
20	21	1	gravel and water

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)
from 20 to 21 ft.
Other aquifers: Marshy clay

First water at 1 feet.

Casing perforated
from 1 to 21 ft.

Size of perforations
3/8" wide 3/4" long

(OVER)

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
12"	1	21	4ft.	
24ft. of casing with 3ft. above surface				

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

Water was not tested

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Lenno Lgnaulder
Well Driller

By

License No. 340

Dated July 5th, 1961

(Not to be filled in by Driller)

1961 JUL 7 AM 8 46

STATE ENGINEER