WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 6032
Rec. July 31 1961
Well No.
Permit No.
Do not fill in

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

8-191-10

Owner [illegible] Driller [illegible]

Address [illegible] Address [illegible] Lic. No. [illegible]

Location of well: SW 1/4 SW 1/4 Sec. 3, T. 15 N/S, R. 20 E, in [illegible] County

CCCA

or 400 ft [illegible] Pennington #14 [illegible]

Water will be used for [illegible] Total depth of well 63 ft

Size of drilled hole 10" to 40 ft Weight of casing per linear foot [illegible]

Thickness of casing 10 gage Temp. of water Cold

Diameter and length of casing 6" x 64 ft
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface 28 ft

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well 7-7-61 Date of completion of well 7-8-61

Type of well rig Cable Tool

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	1	1	soil
1	6	5	Hard [illegible]
[illegible]	[illegible]	34	Sandy clay
[illegible]	[illegible]		Sand
41	52	11	Sandy clay
52	61	9	Sand
61	63	2	Clay

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)

from 52 to 61 ft.

Other aquifers 40 - 41

First water at 40 feet.

Casing perforated

from 52 to 60 ft.

Size of perforations

5" x 5'

(OVER)

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
6"	0	63	64	1 ft above ground Sealed to 40 ft

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

Test by bailing - 24 H.P. M

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed [illegible]
Well Driller

By [illegible]

License No. 301

Dated July 27, 1961

(Not to be filled in by Driller)

1961 JUL 31 AM 9 57

STATE ENGINEER
OFFICE