WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Log No. 6044
Rec. Aug 9 1961
Well No.
Permit No.
Do not fill in

Owner: ~~[illegible]~~ Geo. E. Muller Driller: Meyer Drilling Co.

Address: Gen. Del. Gardnerville, Nev. Address: Carson City, Nev. Lic. No. 209

Location of well: NW ¼ Se ¼ Sec. 20, T. 12 N/S, R. 20 E, in Douglas County

or Fish springs Flat

Water will be used for: Domestic Total depth of well: 161 Feet

Size of drilled hole: ~~[illegible]~~ 6 inch Weight of casing per linear foot: 13 #

Thickness of casing: ~~[illegible]~~ .188 Temp. of water: ~~[illegible]~~ Cold

Diameter and length of casing: 6.2 ^ 161 Feet
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure: not Flowing

If nonflowing well give depth of standing water from surface: 65 feet

If flowing well describe control works: not flowing
(Type and size of valve, etc.)

Date of commencement of well: 5-13-61 Date of completion of well: 5-16-61

Type of well rig: Cable Tool

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	50	50	Sand & Boulders
50	110	60	Clay, Sand & Gravel Water
110	161	51	Muddy Sand , Gravel, Water

(OVER)

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)
from 93 to 161 ft.

Other aquifers

First water at 93 feet.

Casing perforated
from 112 to 161 ft.

Size of perforations
1/8 ^ "

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
6" OD	0	161	161	Drive Shoe

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

30 GPM @ 65 Feet- Bailer Test

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

MEYER DRILLING CO., INC.
CARSON CITY, NEVADA
Signed..... Well Driller

By..... Bob Meyer

License No..... 209

Dated..... June 20 ....., 19 61

(Not to be filled in by Driller)

1961 AUG 9 PM 4 02
STATE ENGINEER