WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Basin 089

Log No. 6089
Rec. SEPT 5 1961
Well No.
Permit No.
Do not fill in

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Owner Oscar Day Driller Pete Anderson

Address Washoe Valley Farms Address 604 E 4th St Rno Lic. No. 307

Location of well: ¼ ¼ Sec. 30, T. 89° N/S, R. 20 E, in 20' 06 W Washoe County

or Washoe Valley Farms

Water will be used for Domestic Total depth of well 70'

Size of drilled hole 6" Weight of casing per linear foot 13 lbs

Thickness of casing 188 Temp. of water Cool

Diameter and length of casing 6" 70' long
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface 7 ft.

If flowing well describe control works None
(Type and size of valve, etc.)

Date of commencement of well Aug 5-61 Date of completion of well Aug 7-61

Type of well rig Cable Tool

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	5	5'	hard pan
5'	10'	5	sandy clay
10	30	15	sand
30	55	25	Blue Clay
55	60	5	Fine sand
60	70	10	Coarse Sand + Gravel

Water-bearing Formation, Casing Perforations, Etc.
Coarse Sand + Gravel

Chief aquifer (water-bearing formation)
from 55' to 70 ft.

Other aquifers 10'-30

First water at 10 feet.

Casing perforated
from 60' to 70 ft.

Size of perforations
1/8 x 4"

(OVER)

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
6 5/8 O.D.	Surface	70	70	Casing driven through clay from 30'-55' Sealing off Surface

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

Bailed well 30 minute test

20 Gals Per minute 20' drum down

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Pete Anderson
Well Driller

By

License No. 307

Dated Aug. 31, 1961

(Not to be filled in by Driller)

1961 SEP 5 AM 9 57

STATE ENGINEER