WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Log No. 6401
Rec. FEB 22 1962
Well No.
Permit No.
Do not fill in

Owner Julius Bunkowski Driller W. E. Blair
Address Rt 1 Box 316 Carson City CCBC Address Box 255 Carson City Lic. No. 301
Location of well: SW 1/4 SW 1/4 Sec. 2, T. 15 N/S, R. 20 E, in Ormsby County
or Lot 25 Silver Terrace Acres Subdivision APN 8-582-4
Water will be used for Domestic Total depth of well 88 ft
Size of drilled hole 10" to 27 ft 6" to 88 ft Weight of casing per linear foot 8.81 lbs
Thickness of casing 10 gage Temp. of water Cold
Diameter and length of casing 6" x 92 ft
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure
If nonflowing well give depth of standing water from surface 28 ft
If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well 1-30-62 Date of completion of well 1-31-62
Type of well rig Cable Tool

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	3	3	soil
3	23	20	clay
23	27	4	sand
27	54	27	Blue clay
54	57	3	sand
57	66	9	yellow clay
66	85	19	gravel & sand
85	88	3	sandy clay

(OVER)

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)
from 66 to 85 ft.
Other aquifers 23-27
54-57

First water at 23 feet.

Casing perforated
from 72 to 92 ft.

Size of perforations
5" x 1/8"

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
6"	0	88	92 - 4 ft above Ground	Sealed to 27 ft

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

Test by bailing approx 16 G.P.M.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed W. E. Blair
Well Driller

By Florence Blair Co-Owner

License No. 301

Dated Feb 20, 1962

(Not to be filled in by Driller)

1962 FEB 22 AM 8 47
STATE ENGINEER
OFFICE