WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Log No. 6785
Rec. Oct. 15 1962
Well No.
Permit No.
Do not fill in

Owner: John M. Jensen Driller: J.W. Cunningham

Address: Kivett Lyn. Reno Nevada Address: Reno Nevada Lic. No. 6724

Location of well: ¼ ¼ Sec. 34, T. 18 N/S, R. 20 E, in Washoe County

or MD B BM

Water will be used for: Domestic Total depth of well: 110 Ft.

Size of drilled hole: 9" First 50Ft. Weight of casing per linear foot: 13 Lbs.

Thickness of casing: 188 W. 3/16 Temp. of water: 50°

Diameter and length of casing: 6" X 110 Ft.
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface: 60 Ft.

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well: 8/27/62 Date of completion of well: 8/31/62

Type of well rig: Cable Tool

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	20	20	Gravel & Bolders
20	38	18	Snand Stone
38	42	4	Bolders
42	76	34	Shale
76	80	4	Small Gravel Some Water
80	93	13	Shale
93	107	14	Gravel Main Water
107	110	3	Yellow Shale

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)

from 93 to 107 ft.

Other aquifers 76

First water at 76 feet.

Casing perforated

from 73 to 108 ft.

Size of perforations

Torch Cut

(OVER)

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
				Clay & Cement Groute 50 Ft.
				6" Dr-Shae

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

Baylor Test Est. Approx. IO G.P.MP

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed J. W. Cunningham
Well Driller

By.....

License No. 6724

Dated 9/14, 1962

(Not to be filled in by Driller)

1962 OCT 15 AM 11 38
STATE ENGINEER
OFFICE