WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Log No. 6789
Rec. Oct. 16 1962
Well No.
Permit No.
Do not fill in

Owner Jerry L. Miller Driller W. E. Blaine
Address P.O. Box 144 Carson City Address Box 255 Carson City Lic. No. 301

Location of well: W 1/4 NE 1/4 Sec. 10, T. 15 N/S, R. 20 E, in Ormsby County

or

Water will be used for Domestic Total depth of well 83 ft

Size of drilled hole 12" to 30 ft Weight of casing per linear foot 11.69 lbs

Thickness of casing 10 gage Temp. of water Cold

Diameter and length of casing 8" x 84 ft
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface 26 ft

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well Sept 17, 1962 Date of completion of well Sept 19, 1962

Type of well rig Cable Tool

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	3	3	hard pan
3	27	24	Sandy Clay & Gravel
27	28	1	Sand & gravel
28	40	12	Sandy Clay & Gravel
40	45	5	Heavy Clay
45	59	14	Sand & gravel
59	64	5	hard clay
64	80	16	Sand & Gravel
80	83	3	Clay.

(OVER)

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)
from 64 to 80 ft.

Other aquifers 27 - 28
50 - 59

First water at 27 feet.

Casing perforated
from 60 to 84 ft.

Size of perforations
5" x 1/8"

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
8"	0	83	84	Sealed to 30 ft with native mud.

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

Test by bailing - 30 G.P.M.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed W. E. Blair
Well Driller

By Florence Blair

License No. 301

Dated Oct 13, 1962

(Not to be filled in by Driller)

1962 OCT 16 AM 10 54

STATE ENGINEER
OFFICE