WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Log No. 7073
Rec. FEB 12 19 63
Well No.
Permit No.
Do not fill in

Owner State Planning Board Driller Meyer Drilling Co. Inc.

Address Carson City, Nevada Address Carson City, Nevada Lic. No. 209

Location of well: SE ¼ SE ¼ Sec. 2, T20 N/S, R 18E, in Washoe County

or Forestry Fire Station, At Peavine Mountain

Water will be used for Domestic Total depth of well 170

Size of drilled hole 8 Inch Weight of casing per linear foot 13 #

Thickness of casing .188 Wall Temp. of water Cold

Diameter and length of casing 6 " X 170 Feet
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure Not Flowing

If nonflowing well give depth of standing water from surface 40 Feet

If flowing well describe control works Not Flowing
(Type and size of valve, etc.)

Date of commencement of well 1 / 2 / 63 Date of completion of well 1 / 8 / 63

Type of well rig Cable Tool, Star Drill Rig # 71 C

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	6	6	Top Soil & Rock
6	114	108	Boulders & Clay
114	170	56	Clay & Broken Rock

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)

from 45 to 90 ft.

Other aquifers

First water at 45 feet.

Casing perforated

from 100 to 170 ft.

Size of perforations

1/8 " X 6 "

(OVER)

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
6 5/8" O.D.	0	170	170	Clay Seal & Star Drive Shoe

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

Well was develop with surge block
Well was bailer tested 5 G.P.M. At 155 Feet

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Meyer Drilling Co. Inc.

By

License No. 209

Dated January 9, 1963

(Not to be filled in by Driller)

1963 FEB 12 PM 1 43