WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 7329
Rec. Aug. 9 1963
Well No.
Permit No. 19864
Do not fill in.

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Owner Julius Bankowski BBC Driller N. E. Blair

Address 890 E William Carson City Address Box 255 Carson City Lic. No. 301

Location of well ~~SW~~ NW ¼ ~~SW~~ NW ¼ Sec. ~~2~~ 11, T. 15 N/~~S~~, R 20 E, in Ormsby County

or Lot #1 Silver Terrace Acres Subdivision APN 8-381-6/7

Water will be used for Domestic Total depth of well 71 ft

Size of drilled hole 10" to 17 ft Weight of casing per linear foot 9.2 lbs

Thickness of casing 16 gage Temp. of water Cold

Diameter and length of casing 6" X 72 ft

(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface 8 ft

If flowing well describe control works

(Type and size of valve, etc.)

Date of commencement of well 7-19-63 Date of completion of well 7-20-63

Type of well rig Cable Tool

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	3	3	Sandy Soil
3	5	2	hard pan
5	16	11	clay
16	17	1	sand
17	50	33	clay
50	52	2	sand
52	54	2	clay
54	60	6	sand
60	62	2	clay
62	68	6	sand
68	71	3	clay

Water-bearing Formation, Casing Perforations, etc.

Chief aquifer (water-bearing formation)

from 62 to 68 ft.

Other aquifers 54-60

16-17

First water at 16 feet.

Casing perforated

from 52 to 72 ft.

Size of perforations

3" X 3/32"

(OVER)

919

LOG OF FORMATIONS—Continued

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	REMARKS—Seals, Grouting, etc.
6"	0	71	72	Sealed to 17 ft with native mud

GENERAL INFORMATION—Pumping Test, Quality of Water, etc.

Test by bailing - 10 G P M.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed W. E. Blair
Well Driller

By Florence Blair

License No. 301

Dated 8-8, 1963

(Not to be filled in by Driller)

1963 AUG 9 AM 9 15

STATE ENGINEER