WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Log No. 7493
Rec. Nov. 13 1963
Well No.
Permit No. 25414
Do not fill in

Owner: Mr. E. Chappell — Driller: Meyer Drilling Company

Address: Box 66- Zephyr Cove, Nev. — Address: 505 Hot Springs Rd. Carson — Lic. No. 209

Location of well: SE ¼ NW ¼ Sec. 34, T. 14 N/S, R. 18 E, in Douglas County

or Portions of Lots 6 & 7- Beaty Track

Water will be used for: Domestic — Total depth of well: 119 Feet

Size of drilled hole: 8 Inch — Weight of casing per linear foot: 21 Lbs.

Thickness of casing: 3/16 — Temp. of water: Cool

Diameter and length of casing: 8 5/8 O D — 85 Feet
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure: Not Flowing

If nonflowing well give depth of standing water from surface: 48 Feet

If flowing well describe control works: Not Flowing (Type and size of valve, etc.)

Date of commencement of well: 9-21-63 — Date of completion of well: 9-25-63

Type of well rig: Cable Tools

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	54	54	Sand & Decomposed Granite
54	78	24	Decomposed Granite & Broken Granite Some Water
78	119	41	Broken Granite & Crevices

(OVER)

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)

from ..... to ..... ft.

Other aquifers

First water at 78 feet.

Casing perforated

from 65 to 85 ft.

Size of perforations

3 x 3/32

Torch

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
8"	0	85	85	

GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

5 Gallons per minute bailer test

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Meyer Drilling Co.
Well Driller

By K. L. Meyer

License No. 209

Dated Nov. 15, 19 63

(Not to be filled in by Driller)

NOV 19 AM 9 12