WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 8022
Rec. Aug 13 1964
Well No.
Permit No.
Do not fill in.

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Owner Hi V. Jeppson Driller W. E. Blain

Address 1108 Probasco Way Sparks Address Box 255 Carson City Lic. No. 301

Location of well: ¼ SW ¼ Sec. 7, T. 17 N/~~S~~, R ~~X~~ 20 E, in Washoe County

or

Water will be used for Total depth of well 204

Size of drilled hole 10" to 50 ft Weight of casing per linear foot 9.7 lbs

Thickness of casing 10 gage Temp. of water Cool

Diameter and length of casing 6" x 128 ft
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well 7-27-64 Date of completion of well 7-30-64

Type of well rig Cable tool

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	3	3	soil
3	14	11	clay & Rock
14	58	44	yellow clay.
58	61	3	gravel
61	100	39	cemented gravel
100	124	24	clay
124	125	1	gravel
125	144	19	clay
144	145	1	gravel
145	204	59	clay.

(OVER)

Water-bearing Formation, Casing Perforations, etc.

Chief aquifer (water-bearing formation)

from to ft.

Other aquifers

First water at 60 feet.

Casing perforated

from 108 to 128 ft.

Size of perforations

3 X 3/32

919

LOG OF FORMATIONS—Continued

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	REMARKS—Seals, Grouting, etc.
6"	0	128	128	Sealed to 50 ft with native clay.

GENERAL INFORMATION—Pumping Test, Quality of Water, etc.

not sufficient water - ~~[illegible]~~ owner stopped driller at 204 ft, capped and abandoned well.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed W. E. Blair
Well Driller

By Florence Blair

License No. 301

Dated 8-11, 1964

(Not to be filled in by Driller)

1964 AUG 13 AM 10 44

STATE ENGINEER
OFFICE