Log No. 9843
Rec. 19
Well No.
Permit No. 22758
Do not fill in.

# WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

**PLEASE COMPLETE THIS FORM IN ITS ENTIRETY**

Owner Jessica Englemann Driller Albert Fox

Address 12391 County Lane, Santa Ana, Calif Address Panaca, Nevada Lic. No. 455

Location of well: SW 1/4 NE 1/4 Sec. 2, T. 4 S, R. 55 E, in Lincoln County

Permit No. 22758

Water will be used for Irrigation Total depth of well 320

Size of drilled hole 16" 320' Weight of casing per linear foot

Thickness of casing 1/4" Temp. of water

Diameter and length of casing 16" 225 14" 220' to 320'
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface 108

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well October 17, 1967 Date of completion of well October 26, 1965

Type of well rig Cable Tool

## LOG OF FORMATIONS

| From feet | To feet | Thickness feet | Type of material |
|---|---|---|---|
| 0 | 225 | 225 | previous drilling |
| 225 | 320 | 95 | Cemented sand with layers of gravel |

Drilling $8.00 per ft 800
Casing $3.00 per ft 300
Testing $350 350
$1450 Total

**Water-bearing Formation, Casing Perforations, etc.**

Chief aquifer (water-bearing formation)
from to ft.

Other aquifers

First water at feet.

Casing perforated
from 220 to 320 ft.

Size of perforations
1/4 X 10"

(OVER)

919

## LOG OF FORMATIONS—Continued

| From feet | To feet | Thickness | Type of material |
|---|---|---|---|
| | | | |

## CASING RECORD

| Diam. casing | From feet | To feet | Length | REMARKS—Seals, Grouting, etc. |
|---|---|---|---|---|
| | | | | |

## GENERAL INFORMATION—Pumping Test, or Bailing Test, Quality of Water, etc.

## WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Darell Free
Well Driller

License No. 30

Dated November 6, 1967

(Not to be filled in by Driller)