STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

OFFICE USE ONLY
Log No. 100138
Permit No.
Basin 101

NOTICE OF INTENT NO. 56512-2

1. OWNE A & K Earth Movers, Inc.
MAILING ADDRES 1200 Auction Road Fallon, NV 89406
Fallon, NV 89406

ADDRESS AT WELL LOCATION Coleman Rd
Fallon, NV 89406

2. LOCATION 1/4 NW 1/4 Sec 35 T 19 R 28
PERMIT NO DEW-58 Parcel No. 008-391-34

Latitude 39.47925 Longitude -118.8075 [X] WGS 84
Subdivision Name Onda Verde County Churchill

3. WORK PERFORMED
New Well

4. PROPOSED USE
Dewatering

5. WELL TYPE
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Brown Clay		0	18	18
Brown Sand		18	24	6
Black Clay		24	29	5
Black Sand	X	29	40	11

Date started 10/26/2005
Date completed 10/26/2005

7. WELL TEST DATA

TEST METHOD

Comments	GPM	Drawdown	Time (Hours)

8. WELL CONSTRUCTION

Depth Drilled 40 Depth Cased 40 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
20 Inches	0 Feet	40 Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
8	8.76	0.508	0	40

Perforations:
Type perforation Slotted
Size perforation 0.032
From 0 feet to 40 feet

Surface Sea [✓] Ye [ ] No
Seal Type: Bentonite
Depth of Seal 3
Placement Method: Poured
Gravel Packed: [✓] Ye [ ] No
From 3 feet to 40 Feet

9. WATER LEVEL
Static Water Level 8 feet below land surfac
Artesian Flow G.P.M. P.S.I.
Water temperature ° F Qualit unknown

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.
Contracto
Address 403 McLean Road
Fallon, NV 89407
Contracto
Nevada contractor's license number issued by the State Contractor's 29064
Nevada driller's license number issued by the Division of Water Resource, the on-site driller 1758
Signe Floyd Wright CK
By driller performing the actual drilling on site or contract
Date 4/26/2006