STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 102788
Permit No.
Basin 687

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 57494

1 OWNER Reno-Tahoe Airport Authority
MAILING ADDRESS P.O. Box 12490 Reno NV 89510
ADDRESS AT WELL LOCATION 1700 East Plumb Lane Reno NV 89502
Subdivision Name: County:

2 LOCATION ~~NW¼~~ SW ¼ ~~NE~~ SE ¼ Sec 14 T 19 N/S R 20 E
PERMIT/WAIVER No. H-000045 (Issued by Water Resources) 015-294-07 (Parcel No.)
Latitude N 39° 30.343'
Longitude W 119° 46.723'
UTM E
N
☐ NAD 27 ☐ NAD 83/WGS 84

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor MW#5 ☐ Stock
Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NOI? –
Is there an existing well log? no
If yes, what is NDWR well log #? –

4 EXISTING WELL CONSTRUCTION
Depth Drilled 23 Feet Depth Cased 23 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2.375	0.70	0.308	0	23

Existing Perforations:
Type of perforation slotted
Size of perforation 0.020
From 13 feet to 23 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 10' feet below land surface
Artesian flow no G.P.M. – P.S.I
Water temperature – °F Quality –

6 Additional Notes or Comments
–
N 39.505825
W 119.777712 NAD27

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why: –
Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☒ yes ☐ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used: –
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

From	feet to	feet	Material Used	Pumped	Poured
0	23		Neat cement	☒	☐
				☐	☐
				☐	☐
				☐	☐
				☐	☐
				☐	☐

Neat Cement Fluid Weight 14.8 lbs/gal
Bentonite Grout % bentonite
Date Started 10/17/06
Date Completed 10/17/06

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Dale A. Lehman (Contractor)
Address 520 Edison Way (Contractor)
Reno NV 89502
Nevada contractor's license number issued by the *State Contractor's Board* –
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* M-1976
Signed Dale A. Lehman (By driller performing actual drilling on site or contractor)
Date 10-26-06

(Rev. 05-08)

USE ADDITIONAL SHEETS IF NECESSARY