STATE OF NEVADA
DIVISION OF WATER RESOURCES
**WELL DRILLER'S PLUGGING REPORT**

OFFICE USE ONLY
Log No. 104954
Permit No.
Basin 212

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

*Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.240*

NOTICE OF INTENT NO. 34555

1 OWNER Clark County Aviation
MAILING ADDRESS PO Box 11005
Lasvegas, NV 89111-1005

ADDRESS AT WELL LOCATION 4775 Swenson St.
Lasvegas, NV
Subdivision Name: County: Clark

2 LOCATION SE ¼ SW ¼ Sec 22 T 21 N/S R 61 E
PERMIT/WAIVER No. 162-22-402-003
Issued by Water Resources Parcel No.

Latitude
Longitude

UTM E 784248.7722 ☐ NAD 27
N 76738976.62 ☒ NAD 83/WGS 84

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NO!?

Is there an existing well log? 101989
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 30 Feet Depth Cased 30 Feet

EXISTING CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Well Thickness (Inches) | From (Feet) | To (Feet) |
|---|---|---|---|---|
| 2" | PVC | Sch 40 | 0 | 30 |
| | | | | |
| | | | | |
| | | | | |

Existing Perforations:
Type of perforation
Size of perforation
From feet to feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 17 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
30' 2" PVC cassing was drilled out then bentonite chips were poured it to above water table the cemented to surface.

MW-14

DCNR/DWR
RECEIVED
MAR 7 2008
LAS VEGAS OFFICE

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☐ yes ☒ no
If well was not cleaned out to total depth, please explain why: 2" PVC cassing was drilled out.

Was the well contaminated? ☒ yes ☒ no
Was the casing pulled? ☐ yes ☒ no
Was the casing over drilled? ☒ yes ☐ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforator used:
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

| From | feet to | feet | Material Used | Pumped | Poured |
|---|---|---|---|---|---|
| 18 | 30 | | 12 Holeplug | ☐ | ☒ |
| 0 | 18 | | 18 cement | ☐ | ☒ |
| | | | | ☐ | ☐ |
| | | | | ☐ | ☐ |
| | | | | ☐ | ☐ |
| | | | | ☐ | ☐ |

Neat Cement Fluid Weight lbs/gal
Bentonite Grout 5 % bentonite
Date Started 3/5/08
Date Completed 3/5/08

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Elite Drilling Inc.
Contractor
Address 4255 W. Post rd.
Contractor
Lasvegas, NV 89118
Nevada contractor's license number
Issued by the State Contractor's Board 0054931
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-1869
Signed
By order performing actual drilling on site or contractor
Date 3/6/08

USE ADDITIONAL SHEETS IF NECESSARY