STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 105910
Permit No.
Basin 050

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

mw-1

Please complete this form it its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 59142

1. OWNER HORIZON CASINO
MAILING ADDRESS 50 HWY 50, STATELINE, NV. 89449

ADDRESS AT WELL LOCATION HORIZON CASINO, 50 HWY 50, STATELINE, NV.

2. LOCATION SW ¼ NE ¼ Sec 27 T 13N N/S R 18 E
PERMIT/WAIVER No. ~~TNB~~B-001150 (Issued by Water Resources) 1318-27-001-009 (Parcel No.)

Latitude 38.962321
Longitude 119.942268
UTM E 2237987.993 [X] NAD 27
N 14659725.571 [X] NAD 83/WGS 84
Subdivision Name:
County: Douglas

3. TYPE OF WELL
[ ] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [X] Monitor [ ] Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NOI?

Is there an existing well log? YES
If yes, what is NDWR well log #? 105348 ~~NOI# 46749~~

4. EXISTING WELL CONSTRUCTION
Depth Drilled 37.5 Feet Depth Cased 37.5 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2"		SCH.40	0	27.5

Existing Perforations:
Type of perforation FACTORY SLOT
Size of perforation 0.02
From 27.5 feet to 37.5 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5. WATER LEVEL
Static water level 32.5 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature <85 °F Quality

6. Additional Notes or Comments
TOTAL VOLUMN OF GROUT PUMPED INTO 2" PVC WAS 7.5 GALLONS

7. WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? [X] yes [ ] no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? [ ] yes [X] no
Was the casing pulled? [ ] yes [X] no
Was the casing over drilled? [ ] yes [X] no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used: N/A
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8. WELL PLUGGING MATERIALS

From	feet to	feet	Material Used		
0	37.5		CEMENT GROUT	[X] Pumped	[ ] Poured
				[ ] Pumped	[ ] Poured
				[ ] Pumped	[ ] Poured
				[ ] Pumped	[ ] Poured
				[ ] Pumped	[ ] Poured
				[ ] Pumped	[ ] Poured

Neat Cement Fluid Weight 15 lbs/gal
Bentonite Grout % bentonite

Date Started 3/10/2008
Date Completed 3/10/2008

9. DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name HAZ-TECH DRILLING, INC. (Contractor)
Address PO BOX 940, MERIDIAN, ID. 83680 (Contractor)
Nevada contractor's license number issued by the *State Contractor's Board* 0038018
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* M1803
Signed (By driller performing actual drilling on site or contractor)
Date 3-17-08

(Rev. 12-05)

USE ADDITIONAL SHEETS IF NECESSARY