STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 107417
Permit No.
Basin 230

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 55879

1 OWNER BLM
MAILING ADDRESS P.O. Box 911
Tonopah, Nevada 89049

ADDRESS AT WELL LOCATION NC-E WPP-4PC
Subdivision Name: County: NYE

2 LOCATION SW 1/4 SE 1/4 Sec. 12 T 15 N (or S) R 49 E
PERMIT/WAIVER No. MO-2810 (Issued by Water Resources) 019-021-02 Parcel No.

Latitude 36.356912N
Longitude 116.405007W
UTM E N
☐ NAD 27 ☐ NAD 83/WGS 84

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NOI?

Is there an existing well log? NO
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 460 Feet Depth Cased 253 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8		.156	+2	60
2		.154	+5	248.33

Existing Perforations:
Type of perforation N/A
Size of perforation N/A
From feet to feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level N/A feet below land surface
Artesian flow NO G.P.M. N/A P.S.I.
Water temperature °F Quality

6 Additional Notes or Comments

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☐ yes ☒ no
If well was not cleaned out to total depth, please explain why: 6 5/8" Shoe Bit stuck in hole.
Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☒ yes ☐ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used: N/A
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

Material Used				
From 0 feet to 23 feet	Portland Cement	☐ Pumped	☒ Poured
From 23 feet to 460 feet	Bentonite	☒ Pumped	☐ Poured
From feet to feet		☐ Pumped	☐ Poured
From feet to feet		☐ Pumped	☐ Poured
From feet to feet		☐ Pumped	☐ Poured
From feet to feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 1280 lbs/gal
Bentonite Grout 20 % bentonite by weight
Date Started 7/12/08
Date Completed 7/12/08

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name DRILL TECH INC. Contractor
Address P.O BOX 3568 CHINO VALLEY, AZ. 86323 Contractor
Nevada contractor's license number issued by the State Contractor's Board D070279
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2297-T1
Signed By driller performing actual drilling on-site or contractor
Date 8/04/08

SCHEDULED
RECEIVED
AUG 2 2008
LAS VEGAS OFFICE

USE ADDITIONAL SHEETS IF NECESSARY

(Rev 05-06)