STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 107598
Permit No.
Basin 105

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 33606

1 OWNER Verizon
MAILING ADDRESS 2849 Ficus Street CA301HJ
Pamona, CA 91766

ADDRESS AT WELL LOCATION 1 mile south of hwy 208, dirt road to top of hill (2.5 miles)
Subdivision Name:
County: Douglas

2 LOCATION NW ¼ NE ¼ Sec 23 T 10N N/S R 21 E
PERMIT/WAIVER No. R-569 (Issued by Water Resources) Parcel No.

Latitude 38 43'18.38"
Longitude 119 35'33.52"
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 84

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NOI?

Is there an existing well log? N/A
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 153 Feet Depth Cased 145 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4.5	10.79	SCH 40	0	145

Existing Perforations:
Type of perforation
Size of perforation
From feet to feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 92.26 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
Pressure grout from bottom to 5' over drilled upper 5'

N 38.721865
W 119.591641 NAD27

STATE ENGINEER'S OFFICE
17:11 HW 6-NOV 2008

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

From	feet to	Material Used		
145	5	Portland Cement	☒ Pumped	☐ Poured
			☐ Pumped	☐ Poured
			☐ Pumped	☐ Poured
			☐ Pumped	☐ Poured
			☐ Pumped	☐ Poured
			☐ Pumped	☐ Poured

Neat Cement Fluid Weight 94/5.2 lbs/gal
Bentonite Grout % bentonite
Date Started 5/22/2008
Date Completed 5/22/2008

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name WDC Exploration & Wells (Contractor)
Address 570 Corinthian Way (Contractor)
N.Las Vegas, NV 89030
Nevada contractor's license number issued by the State Contractor's Board 0012852
Nevada driller's license number issued by the Division of Water Resources, the ~~on-site driller~~ 2057-T3
Signed (By driller performing actual drilling on site or contractor)
Date 7-3-08

(Rev. 05-05)

USE ADDITIONAL SHEETS IF NECESSARY