STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 107713
Permit No.
Basin 212

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 34329

1 OWNER Union Pacific Railroad Company
MAILING ADDRESS 1400 Douglas Stop 1640
Omaha, NE 68179

ADDRESS AT WELL LOCATION 310' North of ogden on train tracks
LVMW-56B
Subdivision Name: County: Clark

2 LOCATION SE ¼ SW ¼ Sec 27 T 20S N/S R 61 E
PERMIT/WAIVER No. 139-27-401-032
Issued by Water Resources Parcel No.

Latitude 36.17429 N
Longitude 115.15194 W
UTM E N
[x] NAD 27
[ ] NAD 83/WGS 84

3 TYPE OF WELL
[ ] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [x] Monitor [ ] Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NOI?

Is there an existing well log? No
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled N/A Feet Depth Cased 15 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2.375	3.65	Sch 40	0	15

Existing Perforations:
Type of perforation Factory Slotted PVC
Size of perforation N/A
From feet to feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level DRY feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? [x] yes [ ] no
If well was not cleaned out to total depth, please explain why:
Was the well contaminated? [ ] yes [x] no
Was the casing pulled? [ ] yes [x] no
Was the casing over drilled? [x] yes [ ] no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used: N/A
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

				Material Used		
From 1	feet to 15	feet	Portland Cement	[x] Pumped	[ ] Poured
From	feet to	feet		[ ] Pumped	[ ] Poured
From	feet to	feet		[ ] Pumped	[ ] Poured
From	feet to	feet		[ ] Pumped	[ ] Poured
From	feet to	feet		[ ] Pumped	[ ] Poured
From	feet to	feet		[ ] Pumped	[ ] Poured

Neat Cement Fluid Weight 94/5.2 lbs/gal
Bentonite Grout % bentonite
Date Started 2/4/2009
Date Completed 2/4/2009

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name WDC Exploration & Wells
Contractor
Address 570 Corinthian Way
Contractor
N. Las Vegas, NV, 89030
Nevada contractor's license number issued by the *State Contractor's Board* 0012852
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* M-2381
Signed
By driller performing actual drilling on site or contractor
Date 2-13-09

DCNR/DWR
RECEIVED
FEB 26 2009
LAS VEGAS OFFICE

(Rev 05-08)

USE ADDITIONAL SHEETS IF NECESSARY