STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 108371
Permit No.
Basin 108

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form it its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 64370

1. OWNER BERRY HINCKLEY INDUSTIES
MAILING ADDRESS P.O BOX 11020,RENO N.V 89510
ADDRESS AT WELL LOCATION 202 MAIN ST. YERINGTON, N.V

2. LOCATION SE ¼ NE ¼ Sec 15 T 13N N/S R 25 E
PERMIT/WAIVER No. Fac# 3-000026 1-095-10
Issued by Water Resources Parcel No.
Latitude
Longitude
Subdivision Name:
UTM E 2459923.57 ☐ NAD 27
N 14667666.78 ☒ NAD 83/WGS 84
County: Lyon

3. TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock
Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NOI?
Is there an existing well log? NOI# 44341
If yes, what is NDWR well log #?

4. EXISTING WELL CONSTRUCTION
Depth Drilled 20 Feet Depth Cased 20 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4		SCH 40	0	20

Existing Perforations:
Type of perforation FACTORY SLOT
Size of perforation 0.02
From 5 feet to 20 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5. WATER LEVEL
Static water level 17.3 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature <85 °F Quality

6. Additional Notes or Comments

MW-3 DRILLED OUT TO 20' OVER DRILL

overdrill

38,990,593°N NAD27
119,162,002°W

7. WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:
WELL WAS DRILLED OUT.
Was the well contaminated? ☒ yes ☐ no
Was the casing pulled? ☐ yes ☒ no
Was the casing over drilled? ☒ yes ☐ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8. WELL PLUGGING MATERIALS

From	feet to	feet	Material Used		
0	20		Neat Cement	☒ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured

Neat Cement Fluid Weight 81/GALS lbs/gal
Bentonite Grout % bentonite
Date Started 5/14/2009
Date Completed 5/14/2009

9. DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name HAZ-TECH DRILLING INC
Contractor
Address P.O BOX 940
Contractor
MERIDIAN, I.D 83680
Nevada contractor's license number issued by the *State Contractor's Board* 0038018
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* M-2246
Signed [signature]
By driller performing actual drilling on site or contractor
Date 5-21-09

2009 JUN 15 PM 12:20

(Rev. 12-08)

USE ADDITIONAL SHEETS IF NECESSARY