① TIM-WZ

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 109842
Permit No.
Basin 066

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 65400

1 OWNER BARRICK TRJV
MAILING ADDRESS HC 66 BOX 220
GOLCONDA, NV 89414

ADDRESS AT WELL LOCATION HC66 BOX 220
28 MI NE OF GOLCONDA NV 89414
Subdivision Name: County: HUMBOLT

2 LOCATION SW ¼ NW ¼ Sec 26 T 39 (N)S R 42 E
PERMIT/WAIVER No. Issued by Water Resources Parcel No.
Latitude N41°12'56.58" UTM E
Longitude W117°13'3.28" N
41.215717°N ; 117.217578°W
☑ NAD 27 ☐ NAD 83/WGS 84 ☐ NAD 27 (TM)

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☑ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? YES
If yes, what is replacement well NOI? 33276

Is there an existing well log? YES
If yes, what is NDWR well log #? 30845

4 EXISTING WELL CONSTRUCTION
Depth Drilled 255 Feet Depth Cased 250 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4.5	PVC	SCH 40	0	250

Existing Perforations:
Type of perforation .020 SLOT
Size of perforation .020 SLOT

From	195	feet to	255	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level DRY feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

TAG DEPTH OF WELL AT 250FT
UNABLE TO PULL PVC WELL.
INSTALL TREMI PIPE. PUMP
BENTONITE GROUT FROM
BOTTOM TO 20 FT. CEMENT
TOP 20 FT. BROKE PVC
CASING OFF 2 FT BELOW
GROUND SURFACE. REMOVE
5 FT STEEL CASING. BACK-
FILL TOP 1 FT WITH DIRT.
WELL WAS DRY.

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☑ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☑ no
Was the casing pulled? ☐ yes ☑ no
Was the casing over drilled? ☐ yes ☑ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used: NONE

From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

				Material Used		
From	20	feet to	250	feet BENTONITE GR.	☑ Pumped	☐ Poured
From	0	feet to	20	feet CEMENT	☑ Pumped	☐ Poured
From		feet to		feet	☐ Pumped	☐ Poured
From		feet to		feet	☐ Pumped	☐ Poured
From		feet to		feet	☐ Pumped	☐ Poured
From		feet to		feet	☐ Pumped	☐ Poured

Neat Cement Fluid Weight lbs/gal
Bentonite Grout % bentonite
Date Started 11-16-09
Date Completed 11-16-09

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name LAYNE CHRISTENSEN CO. (Contractor)
Address 12030 E. RIGGS RD. (Contractor)
CHANDLER. AZ 85249
Nevada contractor's license number issued by the State Contractor's Board 43608
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-2215
Signed Rodney Michael (By driller performing actual drilling on site or contractor)
Date 12/30/09

(Rev. 05-08)

USE ADDITIONAL SHEETS IF NECESSARY