STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 110308
Permit No.
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 35066

1 OWNER ConocoPhillips Co
MAILING ADDRESS 1230 W. Washington St., Phoenix, AZ 85281

ADDRESS AT WELL LOCATION 695 Valle Verde Dr. Henderson, NV
Subdivision Name: NA County: Clark

2 LOCATION NE ¼ NE ¼ Sec 5 T 22S N/S R 62 E
PERMIT/WAIVER No. NA (Issued by Water Resources) 178-05-513-002 (Parcel No.)
Latitude 36 04' 05"
Longitude 115 04' 04"
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 84

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NO?

Is there an existing well log? NO
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 25 Feet Depth Cased 25 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4.5		Sch 40 PVC	NA	NA

Existing Perforations:
Type of perforation Machine Slotted
Size of perforation 0.020"
From NA feet to NA feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 15' 1" feet below land surface
Artesian flow No G.P.M. NA P.S.I
Water temperature NA °F Quality NA

6 Additional Notes or Comments

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☒ yes ☐ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforator used: NA
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

				Material Used		
From 0	feet to	25	feet	Cement Grout	☒ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight ~15 lbs/gal
Bentonite Grout 5 % bentonite
Date Started 12/10/2009
Date Completed 12/10/2009

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name David Messina - Yellow Jacket Drilling Services, LLC (Contractor)
Address P.O. Box 801, Gilbert, AZ 85299 (Contractor)
Nevada contractor's license number issued by the *State Contractor's Board* 0058304-A
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* M- 2378
Signed (By driller performing actual drilling on site or contractor)
Date 12/18/09

(Rev. 02-08)

USE ADDITIONAL SHEETS IF NECESSARY