STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 114031
Permit No. 19216
Basin 087

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 65912

1 OWNER Washoe County Dept. of Water Resources
MAILING ADDRESS 4930 Energy Way
Reno, NV. 89502

ADDRESS AT WELL LOCATION 75 Court Street
Reno, NV.
Subdivision Name County: Washoe

2 LOCATION ~~SE~~ NW ¼ ~~¼~~ Sec. 11 T 19N N/S R 19 E
PERMIT/WAIVER No. SE 011-602-03
Issued by Water Resources Parcel No.

Latitude 39° 31.437 N
Longitude 119° 48.805 W
UTM E N
☐ NAD 27 ☒ NAD 83/WGS 84

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☒ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? no
If yes, what is replacement well NOI?

Is there an existing well log? yes
If yes, what is NDWR well log #? 5827

4 EXISTING WELL CONSTRUCTION
Depth Drilled 370 Feet Depth Cased 360 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
12"	n/a	.250	0	335

Existing Perforations:
Type of perforation slotted
Size of perforation 1/4"

From	156	feet to	241	feet
From	327	feet to	360	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 11.3' feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

This well was located in the basement of the Washoe County Courthouse. We measured the depth of the well at 335'. The top of the well was approximately 10' below land surface. We Since the well was in an enclosed basement, we could not get any equipment over the well to remove the 10' of fill from the bottom of the well or to add and additional perforations. We installed 330' of 2", sch. 80 pvc pipe cut into 10' lengths, into the well using a small overhead electric winch. The next day we pumped in approximately 17 yards of neat cement from the bottom of the well to the surface. Actual well volume should have required 10 yards.

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☐ yes ☒ no
If well was not cleaned out to total depth, please explain why:
Well was in basement of Washoe County Courthouse. Approximately 15" of casing was cut off to allow well to be in basement. We could not get any equipment on location to remove 10' of fill in bottom of well.
Was the well contaminated? ☒ yes ☐ no
Was the casing pulled? ☐ yes ☒ no
Was the casing over drilled? ☐ yes ☐ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations
Type of perforater used:

From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		

8 WELL PLUGGING MATERIALS

				Material Used		
From	335	feet to	surface feet	neat cement	☒ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight lbs/gal
Bentonite Grout % bentonite
Date Started 6/10/2011
Date Completed 6/11/2011

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Carson Pump, LLC
Contractor
Address P.O. Box 20159
Contractor
Carson City, NV. 89721
Nevada contractor's license number issued by the *State Contractor's Board* 39920A
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 1482
Signed
By driller performing actual drilling or his or contractor
Date 6/16/2011

(Rev 05-06)

USE ADDITIONAL SHEETS IF NECESSARY

39.523833°N
119.811710°W
NAD27
(TA)