ORIGINAL

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 115318
Permit No. 64260
Basin 055

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 67725

1 OWNER MI SWACO
MAILING ADDRESS PO Box 370
Battle Mountain, NV 89820

ADDRESS AT WELL LOCATION GREYSTONE MINE
WEST PIT WELL
Subdivision Name: County: Lander

2 LOCATION NE ¼ NE ¼ Sec 26 T 28N N/S R 45 E
PERMIT/WAIVER No. 64260 Issued by Water Resources Parcel No.

Latitude 40* 16.413 N
Longitude 116* 52.530 W
UTM E N
☐ NAD 27 ☒ NAD 83/WGS 84

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☒ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? YES
If yes, what is replacement well NOI? 67722

Is there an existing well log? YES
If yes, what is NDWR well log #? 103669

4 EXISTING WELL CONSTRUCTION
Depth Drilled 280' Feet Depth Cased 260' Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8"		.188"	+1'	260'

Existing Perforations:
Type of perforation MILL SLOT
Size of perforation 0.090"

From	60'	feet to	260'	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 250' feet below land surface
Artesian flow NO G.P.M. 0 P.S.I
Water temperature COOL °F Quality

6 Additional Notes or Comments

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used: HOLT AIR PERFORATOR

From	50'	feet to	60'	feet	Number of perfs per linear foot	4 Rows
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

					Material Used		
From	0'	feet to	20'	feet	NEAT CEMENT	☒ Pumped	☐ Poured
From	20'	feet to	260'	feet	BENTONITE GROUT	☒ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 15 LBS lbs/gal
Bentonite Grout 20% % bentonite
Date Started 9/28/2011
Date Completed 9/28/2011

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Hydro Resources - West (Contractor)
Address 4975 W. Winnemucca Blvd. (Contractor)
Winnemucca, NV 89445
Nevada contractor's license number issued by the *State Contractor's Board* 56797
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* #1713
Signed Michelle Strother (By driller performing actual drilling on site or contractor)
Date 10/12/2011

(Rev. 05-06)

USE ADDITIONAL SHEETS IF NECESSARY

40.273632°N NAD27
116.874572°W Dec/Deg