STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 116589
Permit No.
Basin 044

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 67279

1 OWNER YUKON-NEVADA GOLD CORP.
MAILING ADDRESS HC 31 BOX 78
ELKO, NV 89801

ADDRESS AT WELL LOCATION JERRITT CANYON MILL SITE TAILINGS POND DPS-3D
Subdivision Name: TRACK OF LAND *County:* ELKO

2 LOCATION NE ¼ NW ¼ Sec 4 T 40N *N/S* R 54 *E*
PERMIT/WAIVER No. 005-570-007
Issued by Water Resources *Parcel No.*

Latitude 41.395021768
Longitude 115.900974014
UTM E N
☐ NAD 27 ☒ NAD 83/WGS 84

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NOI?

Is there an existing well log? YES
If yes, what is NDWR well log #? 67956

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled 136 Feet Depth Cased 136 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6.625	PVC	SCH 80	20	136

Existing Perforations:
Type of perforation SCREEN
Size of perforation 0.02

From	96	feet to	136	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 *WATER LEVEL*
Static water level 99 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
TRIED PULLING THE CASING AND IT BROKE OFF AT 20'

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used: HOLTZ AIR PERFORATOR

From	30	feet to	96	feet	Number of perfs per linear foot	20
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

					Material Used		
From	20	feet to	136	feet	SUPER PLUG	☒ Pumped	☐ Poured
From	0	feet to	20	feet	NEAT CEMENT	☐ Pumped	☒ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 15 lbs/gal
Bentonite Grout 20 % bentonite

Date Started 14-Sep-11
Date Completed 16-Sep-11

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name HACKWORTH DRILLING INC
Contractor
Address P. O. BOX 850
Contractor
ELKO, NV 89803

Nevada contractor's license number issued by the *State Contractor's Board* 020582
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 1408-T1

Signed
By driller performing actual drilling on site or contractor
Date 20-Sep-11

(Rev. 05-06)

USE ADDITIONAL SHEETS IF NECESSARY

STATE ENGINEER'S OFFICE
2011 SEP 30 AM 11:47
RECEIVED

41.395112°N NAD27
115.900059°W