STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 121651
Permit No.
Basin 179

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. ~~71712~~ 72712
WELL NAME *(If applicable)*: DG-2

1 OWNER Robinson Nevada mining company
MAILING ADDRESS 4232West White Pine County Rd44
Ruth Nevada 98319

ADDRESS AT WELL LOCATION Robinson Mine Ruth NV
Subdivision Name: *County:* White Pine

2 LOCATION NW ¼ SE ¼ Sec 8 T 16 N/S R 62 E
PERMIT/WAIVER No. F000041 *Issued by Water Resources* *Parcel No.*

Latitude
Longitude
UTM E 671111 N 4347887
☐ NAD 27 ☑ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☑ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NO!?

Is there an existing well log? Yes
If yes, what is NDWR well log #? 99546

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled 15 Feet Depth Cased 14 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4.5		Sch80	+2	19

Existing Perforations:
Type of perforation Mill Slot
Size of perforation 0.20

From	4	feet to	14 feet
From		feet to	feet
From		feet to	feet
From		feet to	feet
From		feet to	feet

5 *WATER LEVEL*
Static water level 4' feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

NAD 27
39.263508°N
115.015782°W

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☑ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☑ yes ☐ no
Was the casing pulled? ☐ yes ☑ no If pulled from: feet to feet
Was the casing over drilled? ☑ yes ☐ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used:

From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

				Material Used		
From	14	feet to	+2 feet	Cement	☑ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 16 lbs/gal
Bentonite Grout % bentonite

Date Started January 9 2015
Date Completed January 9 2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name BOART LONGYEAR COMPANY
Contractor
Address PO BOX 2748 ELKO, NV. 89803
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 0021976
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2446

Signed
By driller performing actual drilling on site or contractor
Date January 15 2015

RECEIVED 2015 JAN 23 AM 11:13 DIVISION OF WATER RESOURCES

(Rev. 12-13) **USE ADDITIONAL SHEETS IF NECESSARY** pg. of pg.

Plugging Well log 99546