STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 121689
Permit No.
Basin 070

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 72711
WELL NAME (If applicable): H12HR-003

1 OWNER Allied Nevada Hycroft Operations
MAILING ADDRESS P.O. Box 3030
Winnemucca NV 89446

ADDRESS AT WELL LOCATION Hycroft Mine
Subdivision Name: County: Pershing

2 LOCATION SW ¼ SW ¼ Sec 36 T 35 N/S R 29 E
PERMIT/WAIVER No. M/O 1773 Issued by Water Resources Parcel No.

Latitude
Longitude
UTM E 357489.7 ☐ NAD 27
N 4524265.1 ☑ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☑ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NO!?

Is there an existing well log? Yes
If yes, what is NDWR well log #? 115136

4 EXISTING WELL CONSTRUCTION
Depth Drilled 1020 Feet Depth Cased 1000 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2	2.3	.37	826	0

Existing Perforations:
Type of perforation Machine Slot
Size of perforation .015

From 1000	feet to	826	feet
From	feet to		feet
From	feet to		feet
From	feet to		feet
From	feet to		feet

5 WATER LEVEL
Static water level N/A feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

Tripped 1.5" trimmie to bottom of hole and pumped cement bottoms up

NAD 27
40.857155°N
118.689932°W

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☑ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☑ no
Was the casing pulled? ☐ yes ☑ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☑ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used: N/A

From	feet to	feet	Number of perfs per linear foot
From	feet to	feet	Number of perfs per linear foot
From	feet to	feet	Number of perfs per linear foot
From	feet to	feet	Number of perfs per linear foot
From	feet to	feet	Number of perfs per linear foot
From	feet to	feet	Number of perfs per linear foot
From	feet to	feet	Number of perfs per linear foot
From	feet to	feet	Number of perfs per linear foot
From	feet to	feet	Number of perfs per linear foot
From	feet to	feet	Number of perfs per linear foot
From	feet to	feet	Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

			Material Used		
From 1000	feet to 0	feet	Neat Cement	☑ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 16 lbs/gal
Bentonite Grout % bentonite

Date Started 1-19-2015
Date Completed 1-19-2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name BOART LONGYEAR COMPANY
Contractor
Address PO BOX 2748 ELKO, NV. 89803
Contractor

Nevada contractor's license number issued by the State Contractor's Board 0021976
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2400
Signed
By driller performing actual drilling on site or contractor
Date 1-21-2015

RECEIVED 2015 FEB 12 PM 1:20

(Rev. 12-13) **USE ADDITIONAL SHEETS IF NECESSARY** pg. of pg.

Plugging Well log 115136