STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 122279
Permit No.
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 39437
WELL NAME *(If applicable)*: MW-1

1 OWNER Rebel Oil Company Inc.
MAILING ADDRESS 2200 Highland Dr.
Las Vegas, Nv 89102

ADDRESS AT WELL LOCATION 2885 S. Nellis Blvd
Las Vegas, Nv 89121
Subdivision Name: *County:* Clark

2 LOCATION SE ¼ NE ¼ Sec 8 T 21S *N/S* R 62 *E*
PERMIT/WAIVER No. 161-08-603-008
Issued by Water Resources *Parcel No.*

Latitude 36.137232
Longitude -115.066025
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? no
If yes, what is replacement well NOI?

Is there an existing well log?
If yes, what is NDWR well log #?

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled Feet Depth Cased 24 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4	PVC	SCH 40	0	24

Existing Perforations:
Type of perforation MACHINE SLOTTED
Size of perforation 0.02

From 24 feet to 9 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 *WATER LEVEL*
Static water level 20 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

DCNR/DWR/SNRO
RECEIVED
MAR 2 2 2015

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☒ yes ☐ no If pulled from: 0 feet to 24 feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:

From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

				Material Used		
From 24	feet to 1	feet	BENTONITE GROUT	☒ Pumped	☐ Poured
From 1	feet to 0	feet	PORTLAND CEMENT	☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight lbs/gal
Bentonite Grout 28 % bentonite

Date Started 3/6/2015
Date Completed 3/6/2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name EAGLE DRILLING SERVICES LLC.
Contractor
Address 7150 PLACID ST. LAS VEGAS, NV 89119
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 51266
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2490-LTD
Signed
By driller performing actual drilling on site or contractor
Date 3/11/2015

(Rev. 12-13)

USE ADDITIONAL SHEETS IF NECESSARY pg. of pg.

36.1372592
-115.0651937
NAD 27