STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 122396
Permit No.
Basin 108

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 67516
WELL NAME (If applicable):

1 OWNER Bolt & Rose Trust. Minister Family
MAILING ADDRESS 55 E. Tognoli Ln
Yerington, Nv 89447

ADDRESS AT WELL LOCATION 55 E Tognoli Lane
Yerington, Nv 89447
Subdivision Name: County: Lyon

2 LOCATION NW ¼ NW ¼ Sec 13 T 12N N/S R 25 E
PERMIT/WAIVER No. R-843 | 12-31-03
Issued by Water Resources Parcel No.

Latitude 38.91001
Longitude 119.14244
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 8

3 TYPE OF WELL
☒ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? YES
If yes, what is replacement well NO? 67515

Is there an existing well log? YES
If yes, what is NDWR well log #? 12218

4 EXISTING WELL CONSTRUCTION
Depth Drilled 100 Feet Depth Cased 94 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6/5/8	12.92	.188	+6"	94

Existing Perforations:
Type of perforation Hand cut
Size of perforation 1/8 X 4"

From 54 feet to 94 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 64 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature cold °F Quality Fair

6 Additional Notes or Comments

NAD 27
38.91009 3°N
119.14454°W

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used: None

From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

				Material Used		
From 0	feet to	94	feet	Cement grout	☒ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured
From	feet to		feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight lbs/gal
Bentonite Grout % bentonite

Date Started 3/18/2015
Date Completed 4/15/2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name Ogden Drilling
Contractor

Address 152 N. Bybee Ln, Yerington, Nv 89447
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 57011
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 6241

Signed
By driller performing actual drilling on site or contractor

Date 4/20/2015

RECEIVED
2015 MAY -5 PM 4:23
STATE ENGINEERS OFFICE

(Rev. 12-13)

USE ADDITIONAL SHEETS IF NECESSARY

pg. of pg.

Plugging Well log 12218