STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 122438
Permit No.
Basin 087

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 72253
WELL NAME *(if applicable)*: AS-3

1 OWNER ALLIED WASHOE
MAILING ADDRESS PO BOX 6930
NW 1W RENO, NV. 89513

ADDRESS AT WELL LOCATION 2500 EAST 4TH STREET
RENO, NV. 89513
Subdivision Name: *County:* WASHOE

2 LOCATION ¼ LOT 2 ¼ Sec 7 T 19N *N/S R* 20 *E*
PERMIT/WAIVER No. 4-000003 NDEP 008-228-01
Issued by Water Resources *Parcel No.*

Latitude 39.534026 UTM E ☐ NAD 27
Longitude -119.7847741 N ☒ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial x Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NOI?

Is there an existing well log? YES
If yes, what is NDWR well log #? 99357

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled 70 Feet Depth Cased 70 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2		SCH 40	0	70

Existing Perforations:
Type of perforation FACTORY SLOT
Size of perforation

From 65 feet to 70 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 *WATER LEVEL*
Static water level 55' feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

plugs well log 99357
Nad 27
39.534135°N
119.7837769°W

RECEIVED
2015 MAY 26 PM 12:07
STATE ENGINEERS OFFICE

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:

From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

				Material Used		
From	0	feet to	70 feet	Neat Cement	☒ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 14.2 lbs/gal
Bentonite Grout 4 % bentonite

Date Started 4/28/2015
Date Completed 4/28/2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name Haz-Tech Drilling, Inc.
Contractor

Address PO BOX 940, Meridian, Id., 83680
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 0038018

Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2412-LTD

Signed [signature]
By driller performing actual drilling on site or contractor

Date 5/19/2015