STATE OF NEVADA
DIVISION OF WATER RESOURCES
**WELL DRILLER'S PLUGGING REPORT**

OFFICE USE ONLY
Log No. 122449
Permit No.
Basin 087

**PRINT OR TYPE ONLY**
**DO NOT WRITE ON BACK**

*Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340*

NOTICE OF INTENT NO. 72253
WELL NAME (If applicable): MW-6R

1 OWNER ALLIED WASHOE
MAILING ADDRESS PO BOX 6930
NW NW RENO, NV. 89513

ADDRESS AT WELL LOCATION 2500 EAST 4TH STREET
RENO, NV. 89513
Subdivision Name: County: WASHOE

2 LOCATION ¼ Lot 2 ¼ Sec 7 T 19N N/S R 20 E
PERMIT/WAIVER No. 4-000003 NDEP (Issued by Water Resources) 008-228-01 (Parcel No.)

Latitude 39.534123 Longitude -119.7848549
UTM E N
☐ NAD 27 ☒ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NO?

Is there an existing well log? UNKNOWN
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 80 Feet Depth Cased 80 Feet

EXISTING CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|---|---|---|---|---|
| 4 | | SCH 40 | 0 | 80 |
| | | | | |
| | | | | |
| | | | | |

Existing Perforations:
Type of perforation FACTORY SLOT
Size of perforation

| | | | | |
|---|---|---|---|---|
| From | 45 | feet to | 80 | feet |
| From | | feet to | | feet |
| From | | feet to | | feet |
| From | | feet to | | feet |
| From | | feet to | | feet |

5 WATER LEVEL
Static water level 55 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
Plugs unknown log
NAD 27
39.534212 N
119.7848319 W

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used:

| | | | | | |
|---|---|---|---|---|---|
| From | | feet to | | feet | Number of perfs per linear foot |
| From | | feet to | | feet | Number of perfs per linear foot |
| From | | feet to | | feet | Number of perfs per linear foot |
| From | | feet to | | feet | Number of perfs per linear foot |
| From | | feet to | | feet | Number of perfs per linear foot |
| From | | feet to | | feet | Number of perfs per linear foot |
| From | | feet to | | feet | Number of perfs per linear foot |
| From | | feet to | | feet | Number of perfs per linear foot |
| From | | feet to | | feet | Number of perfs per linear foot |
| From | | feet to | | feet | Number of perfs per linear foot |
| From | | feet to | | feet | Number of perfs per linear foot |

8 WELL PLUGGING MATERIALS

| | | | | Material Used | | |
|---|---|---|---|---|---|---|
| From | 0 | feet to | 80 | feet | Neat Cement | ☒ Pumped ☐ Poured |
| From | | feet to | | feet | | ☐ Pumped ☐ Poured |
| From | | feet to | | feet | | ☐ Pumped ☐ Poured |
| From | | feet to | | feet | | ☐ Pumped ☐ Poured |
| From | | feet to | | feet | | ☐ Pumped ☐ Poured |
| From | | feet to | | feet | | ☐ Pumped ☐ Poured |

Neat Cement Fluid Weight 14.2 lbs/gal
Bentonite Grout 4 % bentonite

Date Started 4/28/2015
Date Completed 4/28/2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name Haz-Tech Drilling, Inc. (Contractor)
Address PO BOX 940, Meridian, Id., 83680 (Contractor)

Nevada contractor's license number issued by the State Contractor's Board 0038018
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2412-LTD
Signed (By driller performing actual drilling on site or contractor)
Date 5/19/2015

RECEIVED
MAY 26 2015
DIVISION OF WATER RESOURCES