STATE OF NEVADA
DIVISION OF WATER RESOURCES
**WELL DRILLER'S PLUGGING REPORT**

OFFICE USE ONLY
Log No. 12246
Permit No.
Basin 087

**PRINT OR TYPE ONLY**
**DO NOT WRITE ON BACK**

*Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340*

NOTICE OF INTENT NO. 72253
WELL NAME (*If applicable*): SP-5

1 OWNER ALLIED WASHOE
MAILING ADDRESS PO BOX 6930
NW RENO, NV. 89513

ADDRESS AT WELL LOCATION 2500 EAST 4TH STREET
RENO, NV. 89513
*Subdivision Name:* *County:* WASHOE

2 LOCATION ¼ LOT 2 ¼ Sec 7 T 19N N/S R 20 E
PERMIT/WAIVER No. 4-000003 NDEP 008-228-01
*Issued by Water Resources* *Parcel No.*

Latitude 39.533936
Longitude -119.7846493
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NO!?

Is there an existing well log? YES
If yes, what is NDWR well log #? 48504

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled 80 Feet Depth Cased 80 Feet

*EXISTING CASING SCHEDULE*

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|---|---|---|---|---|
| 2 | | SCH 40 | 0 | 80 |
| | | | | |
| | | | | |
| | | | | |

*Existing Perforations:*
Type of perforation FACTORY SLOT
Size of perforation

| | | | | |
|---|---|---|---|---|
| From | 75 | feet to | 80 | feet |
| From | | feet to | | feet |
| From | | feet to | | feet |
| From | | feet to | | feet |
| From | | feet to | | feet |

5 *WATER LEVEL*
*Static water level* 55 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
Plugs well log 48504
NAD 27
39.533925 N
119.7836226

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
*Additional Perforations:*
Type of perforater used:

| | | | | |
|---|---|---|---|---|
| From | feet to | feet | Number of perfs per linear foot | |
| From | feet to | feet | Number of perfs per linear foot | |
| From | feet to | feet | Number of perfs per linear foot | |
| From | feet to | feet | Number of perfs per linear foot | |
| From | feet to | feet | Number of perfs per linear foot | |
| From | feet to | feet | Number of perfs per linear foot | |
| From | feet to | feet | Number of perfs per linear foot | |
| From | feet to | feet | Number of perfs per linear foot | |
| From | feet to | feet | Number of perfs per linear foot | |
| From | feet to | feet | Number of perfs per linear foot | |
| From | feet to | feet | Number of perfs per linear foot | |
| From | feet to | feet | Number of perfs per linear foot | |

8 WELL PLUGGING MATERIALS

| | | | | Material Used | | |
|---|---|---|---|---|---|---|
| From | 0 | feet to | 80 feet | Neat Cement | ☒ Pumped | ☐ Poured |
| From | | feet to | feet | | ☐ Pumped | ☐ Poured |
| From | | feet to | feet | | ☐ Pumped | ☐ Poured |
| From | | feet to | feet | | ☐ Pumped | ☐ Poured |
| From | | feet to | feet | | ☐ Pumped | ☐ Poured |
| From | | feet to | feet | | ☐ Pumped | ☐ Poured |

Neat Cement Fluid Weight 14.2 lbs/gal
Bentonite Grout 4 % bentonite
Date Started 4/29/2015
Date Completed 4/29/2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Haz-Tech Drilling, Inc.
Contractor
Address PO BOX 940, Meridian, Id., 83680
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 0038018
Nevada driller's license number issued by the Division of Water Resources/the *on-site driller* 2412-LTD
Signed
By driller performing actual drilling on site or contractor
Date 5/19/2015

RECEIVED
MAY 26 2015
DIVISION OF WATER RESOURCES